



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:29 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 650 Const Calendar Day: 223 Date: 13-Jan-2013 Sunday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

There is work in the field today (Sunday), but no inspection by me today. No work by me on this Sunday.

CCO 106, SKYWAY OBG LOWERING NEAR HINGE A;
CCO 96, FIELD SITE WORK;
HINGE A, K-RAIL COUNTERWEIGHT REMOVAL:

No inspection of this Sunday operation, but I could determine the work that was completed based on the status at the end of Saturday and the start of Monday. I was not notified by ABF that this CCO work would be happening today.

ABF moved more k-rail today. The main work was moving almost all of the k-rail from the E-Line Skyway across Crossbeam 19 to the W-Line Skyway where it can be loaded onto trucks. Some of the k-rail is also loaded onto trucks that had been left on W-Line Skyway yesterday. No k-rail is hauled from the site today. At the end of today, on the E-Line Skyway, there are 6 pieces at the end of the Skyway to protect the edge/joint and 2 pieces at the end of the concrete section / start of the steel section to control access/traffic to the end portion of the Skyway. Some of the work is not k-rail removal and is instead moving the timbers that the k-rail was sitting on to distribute the load to specific points on the OBG. Work today is double time overtime because it is Sunday.

The agreed extra work with ABF is as follows:

- Operator John Sabatino - 5.5 hrs DT
- Operator Chris Rayne - 5.5 hrs DT
- Forklift 002375 - 5.5 hrs
- Forklift 002005 - 5.5 hrs

See the attached Extra Work Order - Signed with ABF for CCO 106 work

