



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 732 Const Calendar Day: 224 Date: 14-Jan-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

<b>Temperature</b>	<b>7 AM</b>	<b>12 PM</b>	<b>4PM</b>
<b>Precipitation</b>			<b>Condition</b>

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after their safety meeting at 7:20 AM. Crews had to work on the Electro Slag Weld repair , work on the top of the tower , & work on the Favco tower . They started at 7:00 AM.

James , Eric , Chris , & Reggie had to work on the Electro Slag Weld repairs between 9 & 13 meters elevations . .

James had to work on setting up for coming work for his crews . He had to mobilize his tools , equipments , reroute the air , power , & gas lines to various locations . He started at 9:00 AM.

In addition to that , he had to work with the QA & QC on MT & UT on joint F Face A , & various welds .

Reggie had to work on plate Q Face A & B . He had to grind & clean face A for Chris to weld , & he had to excavate & grind on Face B

Eric had work on the East plate joint Q Face A with Chris & he had to work with the QA & QC in various locations .

Chris had to work on the East plate joint Q Face A . He had to heat the welding area & weld . He started at 10:00 AM.

Check Jojo report for detailed activities on the Electro Slag Weld repairs . William , Greg , Andrew , Steven , & Jessie were on the site . They had to MT & UT the joints .

Richard G. , Richard C. , Mathew , Huang , & Wai had to work on the top of the tower ,

Check Jojo report for detailed activities on the weld repairs . William , Greg , Jojo , Andrew , Steven , & Jessie were on the site working with the welders , UT & MT the welds .

Anthony , Jonathon , & Ryan had to work on the Favco tower at 112 meters . Crews had to erect the last support member between the Favco tower bracket & the bracket on the West tower shaft . Nick flew the member at 7:30 AM. Crews had to adjust the support beam , drive wedges , & secure it with come alongs . crews were called to work on other activities on the site at 9:00 AM.

Augie , Casey , & Robert had to work on the North East & South East oragami plates for the 2nd day .

Casey & Robert had to work on the North East angle & plate . Crews had to align the holes , enlarge the holes when it is needed , tap the holes in the saddle , & install temporary bolts . They started at 7:30 AM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 732

**Date:** 14-Jan-2013

**Monday**

Crews had difficulty work fitting the North oragami angle & plate . They had to use hydraulics jacks to adjust the plates .

Augie had to work on the South East plate & angle . He had to tap the remaining bolts on the saddle , ream & tap few holes , install temporary bolts . He started at 7:30 AM.

Richard G. , Richard C , Wai , & Huang had to work on the top of the tower & tower heads .

Richard G & Richard C. had to work on the top of the diaphragm at 155 meters . Crews had to work on miscellaneous activities . They had to install the hand rail on the South permanent ladder , cut & weld the bottom plates , install the toe bracket , work on the grating for the permanent platform , install bolts on the East side ladders . & install 8 bolts on the corners of North & South F plates & the diaphragm , & install 12 bolts on the West side plate on the diaphragm . Crews started at 8:20 AM. They were done at 12:00 PM. Richard C. left at 12:30 PM Paul joined Richard Garcia at 12:40 PM to the end of the shift .

In the afternoon , Richard & Paul had to snug , tension & torque the bolts . They started at 12:45 PM. Crews were done at 2:45 PM. 2 bolts sheared & one bolt stripped . Crews had to replace these bolts & torque them

After that , crews had to work on the seal welds at the corner of South chimney after the weld failed the MT . Crews had to grind , remove the defected area , clean , heat , & weld the corner . They started at 2:55 PM.

Wai & Huang had to work on the North side of the tower . Crews had to work weld the top of the grillage to the tower heads , F plates . Crews had to prepare their tools & equipments. They were done at 8:00 AM.

Wai had to wait for Fred to MT the root pass on the bottom of the F plates & corner welds . He started to weld at 8:20 AM.

In addition to that , he had clean , grind & fill the West corner weld . Wai had to clean , grind , & heat the welding areas . He was done at 5:00 PM.

Huang had to work with Wai . He had to clean , grind , & prepare the welding areas for Wai . & he had to clean & grind after completing the welds in order for the QA & QC to inspect the welds

Fred & Fritz had to MT the welds & work with the welders .

**04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Hua Huang	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 732 Date: 14-Jan-2013 Monday

2299	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2298	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
<b>04-0120F4</b>	<b>Bid Item: 067</b>	<b>C-PWS-WCS.067</b>	<b>Wrap Cable System</b>					
AMERICAN BRIDGE/FLUOR, A JV								