



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 734 Const Calendar Day: 226 Date: 16-Jan-2013 Wednesday
 Inspector Name: Daouk, Sami Title:
 Inspection Type: Continuous
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the top of the tower & work on the Electro Slag Weld repairs . They started at 7:00 AM.

Huang had to work on the wheep hole on the West chimney . He had to grind the weld & prepare it for the MT. He started at 7:15 AM. He was doe at 7:45 AM.

After that , Huang & Wai had to wrap up their tools & equipments. & pull them out of the site . Crews were done at 8:00 AM. They left at 8:05 AM.

Richard G. , Mathew , & Richard C. had to wrap up their tools , equipments , gas , power , & air lines , pull them out of the site , & work on house keeping . Crews started at 7:10 AM. They were done at 10:15 AM.

After that , crews had to clear the top of the diaphragm at 156 meters for the painters . They had to unbolt the ladders , remove the platform , grating , hand rails & all the accessories in the painters path , fly & set them on the top platform at 160 meters . They started at 10:40 AM. Crews were done at 2:00 PM.

Then , crews had to fly all the materials out of the site . Install temporary safety hand rails

Eric , Chris , James , & Reggie had to work on the Electro Slag Weld repairs between 9 & 13 meters .

James had to work on joint B Face A . He had to prepare his tools , equipments. Reroute the gas & power lines . He was done at 10:30 AM. He had to clean , grind , & heat the welding area . He started to weld at 10:45 AM.

Reggie had to grind & clean the welds in various locations in order for the QC & QA to MT , UT the welds , & he had to work with all welders on all welds .

Eric & Chris had to work on joint N Face A . Crews had to clean , grind , heat the welding area , & weld . They started at 8:00 AM.

Check Jojo report for detailed activities on the Electro Slag Weld repairs . Greg , Andrew , Jessie , Steven , & Tony were on the site . They had to MT , MT , inspect , measure the welds , & work with the welders .

04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 734

Date: 16-Jan-2013

Wednesday

Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	1.00	0.00	0.00	1.00	<input type="checkbox"/>
Ironworker	JNM	Hua Huang	1.00	0.00	0.00	1.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV