



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:26 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 735 Const Calendar Day: 227 Date: 17-Jan-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the top of the tower , work on the Electro Slag Weld repairs . They started at 7:00 AM.

James , Reggie , Eric , & Chris had to work on the Electro Slag Weld repairs between 9 & 13 meters . Crews had to prepare their tools & equipments . They started at 7:15 AM.

James had to work on joint F Face A ,

Reggie had to work on joint K Face A

Eric & Chris had to work on joint N Face A

Check Jojo report for detailed activities on the Electro Slag Weld repairs . William , Greg , Andrew , Steven , Tony & Jessie were on the site to MT , UT , map the repair locations , & work with the welders .

Richard & Mathew had to work on the top of the tower . Crews had to work on miscellaneous activities . They had to work on house keeping , work on the orgami plates removing the temporary bolts , drill few of the remaining holes . They started at 7:30 AM. crews were done at 12:00 PM.

In the afternoon , crews had to work on the navigation light on the West chimney . Nicholas flew the navigation pole at 12:40 PM. They had to grind the top plate of the chimney , lay out for the pole , set , adjust , plumb the pole , & tack weld the pole . They started at 12:45 PM. crews were done at 1:30 PM.

After that , crews had to work on the light pole on the North chimney. Then , the South chimney . They started on North at 1:40 PM. They were done on the South chimney at 2:30 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 735

Date: 17-Jan-2013

Thursday

