



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 231 Date: 21-Jan-2013 Monday  
 Inspector Name: Woo, Laraine Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition clear, calm to light wind

Working Day  If no, explain:

**Diary:** Dispute

**Cable Wrapping**

January 21, 2013

Weather – clear, calm to light wind

S Wire Wrapping – South Main Span (Bay pp112 to pp114)  
 Ironworkers continued with hand wrapping. Ironworkers wrapped for about 12” before switching to push machine at 1330. Ironworkers completed a splice, about 12ft downhill from pp112. Ironworkers redid the splice twice because the s wires didn’t line up correctly. Ironworkers then spent the rest of shift installing guideline for the wrapping machines. Ironworkers had problem anchoring the guideline at the east end since the temporary frame has been removed. The problem has not be resolved at the end of shift.

S Wire Wrapping – South Main Span (Bay pp114 to pp116)  
 Ironworkers continued with hand wrapping. Ironworkers wrapped for about 10” at 1400 before switching to push machine. Ironworkers completed the splice at 1555. The splice was at about 12ft downhill from pp114. Ironworkers then spent the rest of shift on installing guideline for the wrapping machine.

Labor  
 (0700 to 1730 – 10 hours)  
 Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Rogelio Ruiz  
 Amando Lomeli (zinc paste)

Laraine’s Hour – 10 OT, 0700 to 1730 (Martin Luther King’s day)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>

---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Woo, Laraine    Diary #: 085    Date: 21-Jan-2013    Monday

---

Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>

