



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 737 Const Calendar Day: 232 Date: 22-Jan-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , & work on the drainage plates on top of the grillage . They started at 7:00 AM.

Eric , Chris , James , & Reggie had to work on the Electro Slag Weld between 9 & 13 meter elevations .

James had to work on joint F face A . He had to excavate 3 mm. each time , stop , & work with the QA & QC . Fritz & Andrew had to inspect , measure , & take photos for the weld

Reggie had to work on various locations . He had to clean & grind for the Q A , QC , & work with the other crews .

Eric had to work on joint T face B . He had to excavate .

Chris had to work on joint V face A . He had to weld .

Fritz & Andrew had to work with the welders on the Electro Slag Weld excavation & weld . Check Fritz report for the weld repair activities .

William , Greg , Steven , Tony , & Jessie had to UT , MT , & Map the repair locations .

Richard , James , & Mathew had to work on the top of the tower . Crews had to erect & weld the cover plates for the grillage on the East side of the North & East chimneys .

Nicholas flew the drainage plate for the East chimney at 10:20 AM. Crews had to lower & set the plate in place . They were done at 10:45 AM.

After that , crews had to set the drainage plate for the North chimney . They started at 10:50 AM. Crews were done at 11:15 AM.

In addition to that , crews had to grind , & clean the edge of the grillage top plate & the cover plates . They were done at 12:00 PM.

In the afternoon , crews had to mobilize the welding equipments tools , reroute the power & gas lines , & set the float on the South East corner They were done at 2:30 PM.

Then , crews had to adjust the plates . The East chimney drainage plate fit properly . The North drainage plate was larger than the required size by 15 mm. on one side & 8 mm. on the other side . ABF engineer decided to pull the plate out of the site , send it to the shop & shave the extras .

Certified Coating crews started to mobilize to the top of the tower their tools , equipments , air hoses & set them on the platform at 150 meters . No other activities by the crews were performed on the top of the

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 737

Date: 22-Jan-2013

Tuesday

tower .

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>