



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 086 Const Calendar Day: 232 Date: 22-Jan-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition clear, calm to light wind, mild

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

January 22, 2013

Weather – clear, calm to light wind, mild

S Wire Wrapping – South Main Span (Bay pp112 to pp114)

Ironworkers started wrapping with push machine. Ironworkers wrapped about 5ft and s wire ran out. Ironworkers changed the spools and did a splice at 0930. Ironworkers continued wrapping for about 3ft before reaching the edge of cable band EPP112 at 1100. Ironworkers then switched to pull machine. Ironworkers did a splice at 1150 and started wrapping at 1230. Ironworkers finished wrapping at 1500. Ironworkers secured the s wires with cadwelds. Ironworkers then spent the rest of shift cleaning up.

S Wire Wrapping – South Main Span (Bay pp114 to pp116)

Ironworkers started wrapping with push machine. Ironworkers wrapped about 8ft before reaching the edge of cable band EPP114 at 1000. Ironworkers did cadwelds and splice at 1115 and started wrapping with pull machine at 1145. Ironworkers finished wrapping with pull machine at 1300. Ironworkers secured the s wires with cadwelds and moved to pp116 to pp117.

S Wire Wrapping – South Main Span (Bay pp116 to pp117+)

Ironworkers started setting up for handwrapping at 1330 and started wrapping at 1445. Ironworkers wrapped about 2" before the end of shift.

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Rogelio Ruiz

Amando Lomeli, Leo Bercerra (zinc paste and cleaning)

Laraine's Hour – 2 OT, 0700 to 1730

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-COA-ZPW.067	Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00	



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 086

Date: 22-Jan-2013

Tuesday

Semi-Skilled Laborer	APP	Leo Becerra	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>

