



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 088 Const Calendar Day: 234 Date: 24-Jan-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition overcast, light wind

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Wrapping

January 24, 2013
Weather - overcast, light wind

[checkbox]

S Wire Wrapping - South Main Span (Bay pp116 to pp117+)
Ironworkers finished a splice at about 8" uphill from EPP18. Ironworkers then continued to wrap. Ironworkers wrapped for 12" before running out of s wire. Ironworkers secured s wire with 2 cadwelds at 1600. Ironworkers then spent the rest of shift unspooling s wire for hand wrapping.

Labor
(0700 to 1730 - 10 hours)
Mike Draper, Jonathan Canites, Thaddeus Booker
Amando Lomeli (zinc paste and cleaning)

Laraine's Hour - 0700 to 1730 (2 hour OT)

Table with 4 columns: Bid Item, C-PWS-116.067, Install & Adjust PWS 116-120, AMERICAN BRIDGE/FLUOR, A JV

Table with 4 columns: Bid Item, C-COA-ZPW.067, Apply Zinc Paste Waterproofing System, AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Lists laborers like Armando Lomeli, Leo Becerra, Rogelio Ruiz, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 088

Date: 24-Jan-2013

Thursday

