



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 235 Date: 25-Jan-2013 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Wrapping

January 25, 2013
Weather - clear, light wind

[checkbox]

S Wire Wrapping - South Main Span (Bay pp116 to pp117+)
Ironworkers continued with hand wrapping. Ironworkers wrapped for about 8" before s wire ran out.
Ironworkers did a splice at 1345. Ironworkers then continued to wrap for about 4" before the end of shift.
Ironworkers then secured the s wire with 2 cadwelds. Ironworkers wrapped about 12" for the day.
S Wire Termination - South Main Span (Bay pp110 to pp112)
Ironworkers started hand wrapping the termination at downhill EPP110. Ironworkers finished wrapping at 1430.
Ironworkers then placed 4 cadwelds before bolt wrapping. Ironworkers finished bolt wrapping at top and bottom cable band gap at 1600.
Ironworkers then moved to NMS pp116 to 117+.
North Main Span Wrapping - (Bay pp116 to pp117+)
Ironworkers started mobilizing to NMS pp116 to 117 at 1330. Labor started applying zinc paste at 1430.
Ironworkers finished installing wrapping machine at 1600. Ironworkers started wrapping and wrapped for about 8" before the end of day. No cadwelds were placed.

Labor
(0700 to 1730 - 10 hours)
Mike Draper, Jonathan Canites, Thaddeus Booker (hand wrapping pp116 to pp117+)
Tony Miranda, Jose Torres (Termination pp110 to pp112)
Roger Ruiz, Morris Roberson (NMS 1300 to 1730)
Amando Lomeli (zinc paste)

Laraine's Hour - 0700 to 1730 (2 hour OT)

Table with 4 columns: Bid Item, Class, Description, Contractor. Row 1: 04-0120F4, 067, C-PWS-116.067, Install & Adjust PWS 116-120, AMERICAN BRIDGE/FLUOR, A JV

Table with 4 columns: Bid Item, Class, Description, Contractor. Row 1: 04-0120F4, 067, C-COA-ZPW.067, Apply Zinc Paste Waterproofing System, AMERICAN BRIDGE/FLUOR, A JV

Table with 7 columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Includes contractor name AMERICAN BRIDGE/FLUOR, A JV.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 089 Date: 25-Jan-2013 Friday

|                      |     |                  |      |      |      |       |                          |
|----------------------|-----|------------------|------|------|------|-------|--------------------------|
| Semi-Skilled Laborer | APP | Armando Lomeli   | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | Leo Becerra      | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Ironworker           | JNM | ROGELIO RUIZ     | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Ironworker           | APP | MORRIS ROBERSON  | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Ironworker           | APP | JONATHAN CANITES | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker           | APP | JOSE TORRES      | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker           |     | THADDEUS BOOKER  | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker           | APP | JAMES MIRANDA    | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker           | JNM | MICHAEL DRAPER   | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |