



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 091 Const Calendar Day: 239 Date: 29-Jan-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind

Working Day If no, explain:

Diary:	Dispute
Cable Wrapping	<input type="checkbox"/>
January 29, 2013	
Weather – clear, light wind	
<p>South Main Span Termination Wrapping – (Bay pp116 to pp117+) Ironworkers started handwrapping the termination at downhill pp116. Ironworkers finished wrapping at 1330. Ironworkers then started bolt wrapping at the left and right cable band gap. Ironworkers finished the left cable band bolt at 1500 and the right cable bolt at 1700. No cadwelds were placed on the s wire at the termination yet.</p> <p>North Main Span Termination Wrapping – (Bay pp114 to pp116) Ironworkers finished wrapping and completed the bolt wrap at the left and right cable band bolt at 0900. Ironworkers then placed 4 cadwelds and moved to the next bay pp112 to 114 at 0930.</p> <p>North Main Span Termination Wrapping – (Bay pp112 to pp114) Ironworkers started wrapping at 1030 and finished wrapping at 1330. Ironworkers started bolt wrapping at the left and right cable band gaps. Ironworkers finished bolt wrapping at 1545. Ironworkers then placed cadwelds and moved to pp110 to 112 and started unwrapping loose wire till end of shift. Labor continued to clean the s wire and applied zinc paste to the termination.</p> <p>Labor (0700 to 1730 – 10 hours) Mike Draper, Jonathan Canites, Thaddeus Booker (SMS) Roger Ruiz, Morris Roberson, Tony Miranda (NMS) Amando Lomeli (zinc paste)</p> <p>Laraine's Hour – 0700 to 1730 (2 Hours OT)</p>	

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-COA-ZPW.067	Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 091 Date: 29-Jan-2013 Tuesday

Semi-Skilled Laborer	APP	Armando Lomeli	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	2.00	0.00	2.00	<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>