



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 745 Const Calendar Day: 242 Date: 01-Feb-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**tower Activites**

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on the orgami closure plates , & work on the elevator brackets . They started at 7:00AM.

Richard had to fit & prepare the orgami closure plates for the North & East chimneys . He started at 7:15 AM. He was done at 9:00 AM.

After that , he had to work on the permanent ladder on the South side . He had to modify the top hand rails for the gage . Richard had to mobilize his tools & equipments to the top of the diaphragm . He was done at 10:00 AM. He started to work on the ladder at 10:30 AM.

Kit came to the site at 9:30 AM. He had to weld the orgami closure plates . Kit had to prepare his tools & equipments. He was done at 10:30 AM. He started to weld at 10:35 AM. on the East chimney . He was done at 2:30 PM.

After that , he had to mobilize to work on the North orgami closure plate . He was done at 3:00 PM.

Fred was on the site . He had to work with Kit & Richard . Fred had to MT the North drainage plate ,

James & Huang had to work on the elevator brackets at 119 meters . James had to remove the brackets on the North & West tower shafts . Huang had to grind the excess steel & smooth the surfaces . Crews had to prepare their tools & equipments . They were done at 7:20 AM. They started at 7:25 AM. Crews had to use the basket to reach the brackets .

Eric , Chris , & Reggie had to work on the Electro Slag Weld repairs between 9 & 13

Eric had to clean , grind , & weld . He had to work on joint L , Face B

Chris had to work on joint M , face B . He had to clean , grind , & weld . He was done at 1:30 PM.

After that , he had to mobilize his tools , equipments , reroute the gas & power lines to work on joint G . He started at 2:00 PM.

Reggie had to work with all crews & he had to work with the QA & QC . He had to clean & grind .

Fritz & Steve had to work with the welders . They had to inspect , measure , & take photos for the repair areas . Check Fritz report for the welders detailed activities

William , Robert , Andrew , Tony were on the site . They had to UT , MT , & Map the repair locations .

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 745

**Date:** 01-Feb-2013 **Friday**

Certified Coating crews came to the site at 7:15 AM. Crews had to clean the top of the diaphragm , saddle cover plates , & the top of the chimneys . sand the stained areas using DA , scuff pads , brush , & prepare to wash the paint areas . They started at 7:20 AM.

Charlie was on the site with the painters . Check Charlie ' s report for the painters detailed activities

Brian & I had to test the structural orgami plates & the East angle bolts . We started at 7:15 AM. We were done at 8:00 AM. One bolt failed . Brian had to tension the bolt & retest it .

Rick & Carlos had to work on the tower shaft & façade doors . Crews had to remove the existing rubber seals & clean the doors . They started at 53 meters elevation at 11:00 AM. Crews were done at 1:00 PM. After that , crews had to work on the doors on the façade at 65 meters . They started at 1:45 PM.

Mohammad had to cover the tower activities after 3:00 PM.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	Hua Huang	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 078 T-L05-ESE.078 Tower Lift 05 External Paint Tower SE**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Piledriver	JNM	ARMANDO ABERTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	OSCAR BERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

