



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 759 Const Calendar Day: 245 Date: 04-Feb-2013 Monday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

Overcast and cool

GENERAL:

- Site visit to W-Line YBITS to observe Hinge K access. MCM was to close W-Line today but E-Line access was not complete so work on the W-Line continues today, with access to Hinge KW.
- 0800 hrs SAS Staff meeting
- Worked on response to Submittal 2788R02 Hinge A Seismic Joint: Reinforcing Details. Site visit to check on the dimensions of the blockout at Hinge AW. Spoke with Eric Blue and discussed overlay options considered in RFI 2416.
- Gathered cylinders at YBI office from West Jacking Saddle 2nd stage concrete pour. Filled out TL-502 for them as well.
- Filled out TL-502 for Higne KE soffit pour as well, from 1/18/13.
- Diary work.

I accrued 1 hour of overtime today covering the Contractor's hours.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>

