



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 764 Const Calendar Day: 252 Date: 11-Feb-2013 Monday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
Clear and cool
GENERAL:
•Diary review
•Site visit to storage yard on Burma Rd for the mockup demo
•Email review
•Computer issues all morning
•Nonskid being applied today to the deck plates
•Worked on response to Submittal 2810 – Overhead Sign Structure: Shop Drawings, I had to check with TY Lin and Martin Chandrawinata on which Standard Pan set is to be referenced. After tracking down RFI 2845R00 and R01, and referencing all revisions of the 1999 Standard Plans, and talking with Paul Jefferson and Kevin Smith (ABF), TY Lin is going to change their response.
•Received call from Eric Blue about ABF being ready for trimming the blockout at Hinge A.
•Generated response to Submittal 2807R01 – CCO 216 – Hinge K Concrete: Ballast Placing Plan. Marked up the sheets and stamped them and scanned into PMIV.
I accrued 2 hours of overtime today covering the Contractor's hours.

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Includes entries for Unskilled Laborer: Israel Cazares and Ray Bedolla.

