



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 200 Const Calendar Day: 254 Date: 13-Feb-2013 Wednesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Low fog AM, Clear, warm PM

Working Day If no, explain:

Diary: Dispute
General Comments
 Track progress of FWS tower head dehumidification system installation. Track progress of FWS pipe fitters. Oversight of cable band caulking along south main span. Discuss FWS pay issues with Bill O'Sullivan and Jeremy Bartlett. Misc. MEP paperwork. Diaries.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 Proxy for Performance Caulking until their information is in PMIV.
 Performance Caulking increased their crew to 4, Damian Wilkenson, Heath Cook, Joey Leal, and Jerry Rico.
 The performance caulking crew installed butyl rubber and bond breaking tape to cable bands CB 58S to CB 66S. I inspected this work and determined it complied with Submittal 2570R01 and informed Ben Jones that they could proceed with caulking those locations..
 At approximately 0930, I met with Ben Jones of ABF and bought off cable bands CB40S, CB 46S through CB 54S, and CB 86N through CB 102N.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 125 0-000-000.125
 The FWS crew spent the shift installing the 2 1/2" and 4" lines from PP 116 to PP 124 along the south barrier of the WB bridge and from PP 116 to PP 123 along the north barrier of the EB bridge.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 200 Date: 13-Feb-2013 Wednesday

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

F.W. SPENCER AND SON, INC

Diary:

Dispute

Dehumidification System 128 0-000-000.128

Four FWS sheetmetal workers, Mark Yip, foreman, Steve Moseley, Craig Perry, and Steve Gwizdak were at the tower head installing Dehumidification unit #5. Ductwork and associated fitting were flown to the tower head at 0800, and the crew worked at installing the ductwork inside the tower head saddle cover from 0800 to 1500.

I arrived at the tower head at 0930 and discussed the day's work with Mark Yip, then returned to the tower head at 1415 to check progress. The crew had installed the hangers for the ductwork inside the tower head saddle cover, and had fit up the supply line from the dehumidification unit to the west side tower head penetration.