



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 754 Const Calendar Day: 255 Date: 14-Feb-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the Electro Slag Weld , & work on the landing platform at 53 meters . They started at 7:00 AM.

Anthony , Augie , Casey , Jonathon , Robert , & Ryan had to work on the erection tower . Crews had to uncover the cable on the main spans . They had to remove the fire prove blankets , the top plywood , & fly them out of the site . They started at 7:10 AM. Crews were done at 8:00 AM.

After that , crews had to work on the working platform at 117 meters . They had to remove the hand rails , cut , remove the bracing beams , cut & remove the grating & set them on the platform at 112 meters , then fly them out of the site . They started at 9:15 AM. Crews were done at 5:00 PM.

Carlos had to work on the façade doors . He had to remove the rubber seals & clean the doors . He started on the façade at 65 meters at 7:20 AM. He was done at 10:30 AM.

After that , Carlos had to mobilize his tools & equipments to work on the façade doors at 53 meters . He started at 11:00 AM. He was done at 5:00 PM.

Richard , Huang , & Mathew had to work on the landing platform at 53 meters . Crews had to weld the legs for the lading platform . They had to prepare their tools & equipments. They were done at 8:00 AM.

Richard & Huang started to weld at 8:15 AM. Fred was on the site to work with the welders . Crews had to clean , grind , heat , & weld the legs . Crews were done on the center & North façade legs at 1:30 PM.

After that , Mathew & Richard had to install the permanent grating in the center between the facade boxes & install the landing platform . Huang continued to weld the legs for the landing platform on the top of the South façade .

In addition to that , Richard & Mathew had to install 5 safety eye hooks on the South façade . Crews were done at 5:00 PM.

Eric , Chris , & Ma had to work on the Electro Slag Weld repairs between 9 & 13 meters on the top 2.5 meters .

Eric had to work on joint Q . Face A . He had to clean grind , heat , & weld .

Chris had to work on joint G . Face B . Chris had to clean , grind , heat , & weld .

Ma had to work with both crews & he had to work with the QA & QC . He had to clean & grind .

Fritz & Jessie had to work with the welders . They had to inspect , MT , & UT the welds . Check Fritz report for the welders detailed activities .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 754

Date: 14-Feb-2013 Thursday

William , Robert , & Andrew were on the site . They had to MT , UT , & Map the repair locations .

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

04-0120F4 Bid Item: 053 T-L05-WNW.053 Tower Lift 05 Weld Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	OSCAR BERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

