



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 104 Const Calendar Day: 262 Date: 21-Feb-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, calm, mild

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

February 21, 2013
Weather – clear, calm, mild

Painting Suspender Rope – South Main Span
METS' paint inspector, Joe Ullrich, inspected Pp50, pp52 and pp54 for DTM at 0945. All panel points had minor paint damage/holiday near the bottom and pp50 had paint damage further up the rope by the painting machine cable. Painters did touch up with paint brush at 1100.

Painters started mixing pegalink first thing in the morning at around 0730 and started painting south pp62 at 0800 and finished at 0830. Painters then started mixing noxyde blue gray at 1030. Painter started painting pp72 at 1145. Painters continued to paint after lunch at pp70 and then pp68. (see Mahmoud K's diary for afternoon shift)

PPStartFinish Remark
6208000830pegalink

7211451215noxyde – blue gray
7013151350noxyde – blue gray
6814001440noxyde – blue gray

Painters started rinsing SMS pp74 at 1100 and continued rinsing toward east end.

Painting Suspender Rope – North Side Span
Painters started mixing DTM at 0745 for paint repair at pp16 to 18. Painting started at 0825 and finished at 0945.

PPStartFinish Remark
1808250850DTM – 2nd coat (holiday repair)
1608500915DTM – 2nd coat (holiday repair)
1409200940DTM – 2nd coat (holiday repair)

Labor
(0700 to 1730 – 10 hours)
Leon Cirney, Ron Morgan, Sage Ray, Richard Salcido, Brandon Gaya, Manuel Barrios, Luis Panyaqua, Jorge Diega

Laraine's Hour – 0700 to 1530 (field 0800 to 1430)

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 104 Date: 21-Feb-2013 Thursday

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

