



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 773 Const Calendar Day: 263 Date: 22-Feb-2013 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear

Working Day [] If no, explain: President's Day

Diary:

Dispute

General Comments

Clear and cool

[]

GENERAL:

- Site visit to the damaged barge at Pier 7 to observe the status of it. There were 9 pumps plus 2 bilge pumps operating at full capacity to keep the barge afloat.
•Site visit to Hinge KE; concrete ballast formwork being made and placed.
•0800 hrs OBG Staff Meeting
•Paul asked me to get the latest information for the profiles at Hinge AE, AW, and KW. Brian Wood sent all of these by 1400 hrs.
•Eric Blue called to ask who will be handling concerns with CCO 202. The Contractor wants to change the reinforced neoprene pads. I told him to contact METS first to confirm that could be done, then to submit an RFI and I would handle it from there.
•Bahjat called to inform me that METS had some concerns about Submittal 2810. I told him to send me an email with his concerns and I would get in touch with ABF about these concerns.
•Spoke with Mark MacDonald about field work. At Hinge KE they are lowering 2 of the three Falsework tubs, removing 3 of the 5 Carrier Beams of the Falsework at KE, Saturday work will include concrete patchwork and possibly dust cover installation since 3 more came in today.
•Site visit to observe the status of the concrete ballast formwork.

Hinge KE:

- Form and rebar mesh installation for the concrete ballast.
•Falsework removal; 3 Carrier beams removed and 2 of the 3 falsework tubs were lowered a couple inches.
•Formworks for the "blister" on the South face W2 where the transverse tendons were prestressed.
•Pamela Gagnier is observing this location today.

Hinge KW:

- No work here today.

Hinge AE and AW:

- Parvis Jalali is observing this location. See his diaries for details.

I accrued 2 hours of overtime today covering the Contractor's hours.

Table with 4 columns: CCO-208, Bid Item: 001, 0-HKC-000.208, Hinge K Coordination

Table with 7 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 773

Date: 22-Feb-2013

Friday

Contractor: CONCO PUMPING

Unskilled Laborer	Israel Cazares	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Unskilled Laborer	Ray Bedolla	0.00	0.00	0.00	0.00	<input type="checkbox"/>

