



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 108 Const Calendar Day: 267 Date: 26-Feb-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition clear, light wind, mild

Working Day  If no, explain:

Diary:

Dispute

Paint Cable System

February 26, 2013

Weather – clear, light wind, mild

Painting Suspender Rope – South Main Span

METS' paint inspector, Rex, inspected pp62 to pp86 for gravel gray noxyde this morning. The followings were found:

- PP (Gravel Gray) Suspender Rope
62ALLbottom 10ft need clean up
64ALLGood and ready for DTM
66ALLbottom 12ft need clean up and minor touch up
68ALLGood and ready for DTM
70ALLGood and ready for DTM
72ALLGood and ready for DTM
74ALLneed clean up
76ALLGood and ready for DTM
78SW, NE, NWGood and ready for DTM
SEneed clean up (globe of paint)
80ALLGood and ready for DTM
82ALLGood and ready for DTM
84SE, SW, NWGood and ready for DTM
NEpinholes
86SE, SW, NEGood and ready for DTM
NWNNot ready

Painters (Manuel's crew) started mixing DTM at 0945. Painters continued cleaning bottom ropes at pp62 and pp66. Painters started painting pp62 at 1115. Painters finished painting pp62 at 1145. (See Mahmoud's diary for afternoon)

Painters (Sage's crew) started mixing DTM at 0930. Painters continued cleaning and repairing pp74, pp78, 84 and 86. Painters started painting at 1030 at pp74. Painters did only a thin coat, 7mils, and would do a second coat later. Painters finished painting the 1st coat for pp74 to pp80 before noon. Painters continued after lunch for a second coat of DTM with wft at 7 to 8mils. Painters finished 2nd coat for pp74 to 80 at 1415. Painters did a repair (paint touch up) at SE pp78 this morning at 1000 and no DTM was applied to this rope today. (See Mahmoud's diary for afternoon shift)

PP (DTM) RopeStartFinish Remark

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 108    **Date:** 26-Feb-2013    **Tuesday**

62ALL11151145DTM (1 coat at wft 10 to 11 mils)  
 74ALL1030/13001045/1315DTM (2 coats at wft 7 to 8 mils)  
 76ALL1050/13151105/1335DTM (2 coats at wft 7 to 8 mils)  
 78SW, NE, NW1115/13451125/1355DTM (2 coats at wft 7 to 8 mils)  
 80ALL1145/14001200/1415DTM (2 coats at wft 7 to 8 mils)

Painting Suspender Rope – North Side Span  
 METS' paint inspector, Rex, inspected pp10 and pp12 for blue gray noxyde this morning. Holidays were observed at both locations. Painters did repair today and not ready for gravel gray till tomorrow.  
 Painting Suspender Rope – North Main Span  
 METS' paint inspector, Rex, inspected pp90, 92 and 94 for blue gray noxyde this morning. Holidays were observed at pp90 and 94. Pp92 was ready for gravel gray.  
 SP1 Cleaning – North Main Span  
 METS' paint inspector, Rex, inspected pp52 and pp54 for SP1 cleaning this afternoon. Both locations were accepted for SP1.

Labor  
 (0700 to 1730 – 10 hours)  
 Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Chris Mazza, Manuel Barrios, Richard Salcido, Daniel Duran  
 (See Mahmoud's diary for additional labors and the washing crew)  
 Laraine's Hour – 0700 to 1530 (field 0800 to 1415)

**04-0120F4      Bid Item: 067      C-PWS-116.067      Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 081      0-000-000.081      CLEAN AND PAINT CABLE SYSTEM**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Painter		CHRIS MAZZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE FLORES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>