



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 769 Const Calendar Day: 276 Date: 07-Mar-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the Favco tower crane . & work on the preparations to lower the Favco tower crane . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters . William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Anthony , Casey , Jacob , Jonathon , & Robert had to work on the Favor tower crane . Crews had to install the remaining bolts on the tower , snug & tension all the bolts using the Enerpac high torque machine . They started at 7:10 AM. Crews were done at 10:00 AM.

After that , crews had to prepare to work on the high tension rods on the footing box . They had to get measurements , prepare the hydraulic jacks , power lines , tools , & equipments . They were done at 11:00 AM.

Then , crews had to work with Ryan & Mardonio on the shrouds & different activities . They left at 11:10 AM.

In the afternoon , crews had to work on the miscellaneous activities on the site to the end of the shift .

Richard & Huang had to work on the orgami closure plate on the East chimney . Huang had to weld the corner drainage plate . He started at 7:20 AM. He was done at 9:00 AM.

After that , he had to work with the QA & QC on the elevator brackets on the North & West chimneys . He had to operate the basket to MT the D plates . He started on the North chimney at 9:100 AM. He was done at 10:00 AM.

Then , crews had to mobilize & set the basket on the West chimney . Crews were done at 12:00 PM. Huang was done with the QA & QC AT 2:45 PM.

In addition to that , crews had to erect the float for the North chimney to work on the the drainage plate for the orgami closure plate , set the plate , & drill 2 - 16 mm. Holes .

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-HEA-TSW.053 Tower Head Tower SW Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Daouk, Sami    Diary #: 769    Date: 07-Mar-2013    Thursday

Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
<b>Equipment</b>							<b>Rental Company</b>		
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>	
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV								
002086	WELDING MACHINE, PLASMA ARC						No	<input type="checkbox"/>	
			0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>	
			0.00	0.00	0.00	0.00			
*E0070562	WELDING EQUIPMENT						No	<input type="checkbox"/>	
			0.00	0.00	0.00	0.00			