



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 827 Const Calendar Day: 276 Date: 07-Mar-2013 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0630 1400 Break: 30min Over Time: 1hr

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Overcast

Working Day If no, explain:

Diary:

Dispute

General Comments

Sporadic showers

GENERAL:

- Site visit
- 0800 hrs Safety Meeting
- 0900 hrs meeting with Danny Reyes of METS to discuss an Incident Report.
- Went to TY Lin to discuss the status of RFI 3215 and CCO 287 sheets
- Picked up test cylinders from yesterdays SCC pour at Hinge KW and placed them in a water bath.

•Site visit

Hinge KE:

- I checked the bottom surface of the soffit and it appeared acceptable
- Top deck form installation
- Falsework removal (1 tub removed by end of day).

Hinge KW:

- Install channel assemblies on W2 side of seismic joint
- Rebar installation for the Rapid Set concrete side of the seismic joint
- Removed wooden forms from yesterday SCC pour and placed curing compound on the surface; at the back end of the pour. Measurements were taken to assess the position of the support plates that uplifted during yesterdays pour.

Hinge AE and AW:

- See Parvis Jalali's diary for details on these operations.

I accrued 1 hour of overtime covering the Contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>

