



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 772 Const Calendar Day: 281 Date: 12-Mar-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on side span catwalk & work on miscellaneous activities on the tower . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters . William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Richard , Huang , Mathew , & Mardonio had to work on West orgami plates & they had to work on the platform at 53 meters . They started at 7:15 AM. .

Richard & Huang had to work on the permanent platform at 53 meters . Crews had to remove the West half of the grating , remove the C channels , prepare to weld new attachment brackets . Crews had to mobilize their tools , equipments , reroute the power & gas lines to the site . They were done at 9:00 AM.

In addition to that , crews had to work on the North side span catwalk cross beams . They had to weld 4 lugs , & 3 stiffeners . Crews were done at 5:00 PM.

Mathew & Mardonio had to work on the West side orgami plates . Crews had to remove the broken bolts , install new bolts , install plate washers , shims , & prepare to work on the West drainage plates on the West & South chimneys . They started at 8:30 AM. crews were done at 5:00 PM.

In the afternoon , Anthony , Augie , & Ryan had to work on the North side span catwalk . Crews had to remove the top cross beam from the catwalk , fabricate 4 lugs , prepare to remove the catwalk frames (blue iron) , connect , & transfer the catwalk load to the saddle . They started at 2:00 PM. crews were done at 5:00 PM.

All tower crews had to wrap up their tools & equipments. Crews left at 5:15 PM.

Matt & I had to survey the top of the saddle for the 2nd day . & we had to survey the top of the footing box , & the remaining length for the North & West tower shafts . We started at 9:15 AM. We were done at 2:40 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 772 Date: 12-Mar-2013 Tuesday

Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	2.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2288	WELDER, 600 AMP					No	
		6.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
 CERTIFIED COATINGS COMPANY

