



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 774 Const Calendar Day: 283 Date: 14-Mar-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on side span catwalk & work on miscellaneous activities on the tower . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters . William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations

Anthony , Augie, Jacob , Jonathon , Robert , & Ryan had to work on the West side span . Crews had to fly their chain falls , tools , equipments to the site , hook the catwalk cross beam to the cable using 2 nylons & 4 chain falls , cut & remove the side wire mesh , vertical supports , & pull them out of the site .

In addition to that , crews had to remove the bottom 6 cable pins & free the catwalk from the main frame . They started at 7:20 AM. Crews were done at 1:15 PM.

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower .

Richard & Huang had to weld the South top beam for the South side catwalk . Crews had to weld 4 back stiffeners , & 4 pick lugs . Crews had to clean , grind , heat the welding areas , & weld the lugs & plates . They started at 7:15 AM.

In addition to that , crews had to work on the permanent platform at 53 meters . They had to modify the existing brackets & weld new attachment lugs .

Mathew & Mardonio had to work on the ladder inside the saddle for the 3rd day . Crews had to remove the broken taper , clean the hole , re-tap the hole , & tap the remaining holes . They started at 7:30 AM.

Mohammad & I had to go to Dutra yard to check on the footing fender fabrications before tomorrow 's concrete pour . We left at 1:30 PM. We were done at 2:40 PM.

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 774    **Date:** 14-Mar-2013    **Thursday**

Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2288	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		

**04-0120F4    Bid Item: 053    T-HEA-ASE.053    Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri**  
**AMERICAN BRIDGE/FLUOR, A JV**

