



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 777 Const Calendar Day: 287 Date: 18-Mar-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

| | | | |
|---------------|------|-------|-----------|
| Temperature | 7 AM | 12 PM | 4PM |
| Precipitation | | | Condition |

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on miscellaneous activities on the tower , & work on the tower pull back brackets removal . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the tower pull back brackets . Crews had to remove the remaining bolts on the West & South tower shafts , on the grillage & shaft sides , skin A . Crews started on the North bracket on the West shaft at 7:15 AM.

Casey , Augie , & Jacob had to work inside the shafts & grillage . Tony , Jonathon , Robert , & Ryan had to work on the outside of the tower shafts . Crews had to use hydraulic jacks to drive some of the bolts out .

In addition to that , crews had to set 2 roller assemblies under the bracket , hook the top & the East end with chain falls . Crews were done at 2:50 PM.

Richard , Huang , Mathew , & Mardonio had to work on the elevator brackets on the West tower shaft between elevations 49 & 81 meters . Crews had to prepare their tools , equipments . reroute the air & power lines , & relocate the man basket from the North shaft to the West shaft . They started at 7:15 AM. Crews were done at 8:00 AM.

After that , Huang had to cut the brackets using the plasma cutting machine , grind the weld , & clean the surface of the tower skin . He started on the 1st bracket at 49 meters . He started at 9:00 AM.

At 12:00 PM. Huang had to removed 6 brackets . At 3:00 PM. Huang had removed 10 brackets . Then , he had to grind & clean the surface . He started at 3:15 PM. to the end of his shift .

Richard , Mathew , & Mardonio had to prepare to set new beam on the platform at 112 meter to work on the elevator brackets between 81 & 112 meters .

In addition to that , crews had to set a new basket on the East side of the tower between the North & East shafts at 145 meters . They started at 1:30 PM.

Eric & Ma had to work on the electro Slag Weld repairs on the top 2. 5 meters between 9 & 13 meters . Crews had to work on joint S . Face A . Jojo & Tony were on the site to work with the welders .

Check Jojo report for the welders detailed activities .

In the office , I had to work on my report for today activities & I had to box the concrete test cylinders to deliver them to Sacramento tomorrow morning . I was done at 3:30 PM.

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 777

Date: 18-Mar-2013

Monday

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--------------------|-------|-----------------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: | | AMERICAN BRIDGE/FLUOR, A JV | | | | | | |
| Operator | OTH | NICOLAUS SHAFER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RYAN EVANCHIK | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | Robert Larue | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | JONATHON BISKNER | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JACOB MECHE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD CHOUINARD | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | MATTHEW MULLINGS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MARDONIO MARTINEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | HUA QIANG HUANG | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--------------------|-----------------|-----------------------------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: | | AMERICAN BRIDGE/FLUOR, A JV | | | | | | |
| 2288 | WELDER, 600 AMP | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |
| *E0090562 | TOWER CRANE | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri

AMERICAN BRIDGE/FLUOR, A JV

