



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:17 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 778 Const Calendar Day: 288 Date: 19-Mar-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 02:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews had to work on miscellaneous activities on the tower , work on the tower pull back bracket , the side span catwalk frame , & the Electro Slag Weld repairs .



Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the tower pull back bracket on the South tower shaft , on face A . Crews had to remove the bolts , hook the brackets to 2 chain falls , & install 2 rollers under the bracket . Crews were done at 12:50 PM.

After that , crews had to hook the bracket to the crane , slide the bracket on the rollers using pull power to push the bracket . They were done at 1:10 PM. Nicolaus flew the bracket & set it on the barge at 1:15 PM.

Then , crews had to work on the side span catwalk main bracket . They had to remove the bolts to release it from the saddle . Crews had to mobilize their tools , & equipments to the inside of the saddle . They started at 1:25 PM. Crews started to remove the bolts at 1:55 PM.

Eric & Clayborn had to work on the electro Slag Weld repairs on the top 2. 5 meters between 9 & 13 meters . Crews had to work on joint S . Face A . Jojo & Tony were on the site to work with the welders .

Check Jojo report for the welders detailed activities .

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower . Huang had to cut the elevator brackets on the North & West tower shafts between 81 & 112 meters using the plasma cutting machine

In addition to that , he had to grind the weld & clean the surfaces of the D skins on the North & West tower shafts .

Richard , Mardonio , & Mathew had to prepare to work on the drainage plates & middle seal plate on the West side of the saddle . Crews had to weld 3 lifting lugs on the filler plates between South & West chimneys . Prepare to set a 3 meters man baskets for the West side of the chimney , work with Huang mobilizing equipments , tools , & set the basket on the tower shafts .

Certified Coating crews had to work on the grillage splice plates , & work on the landing platform at 53 , 127 , & 139 meters .

Francisco & Enrique had to work on the landing platform at 139 meters on the top of the North façade box . Alberto & Rafael had to work on the landing platform at 53 & 127 meters . Crews had to grind , clean the surfaces of the façade boxes , & apply primer coat . Crews started at 10:30 AM. They were done at 1:00 PM.

Richard & Manuel had to work on the West grillage splice plate . Crews had to clean , grind , remove

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 778

**Date:** 19-Mar-2013 **Tuesday**

the rusty spots on the A skin & clean the holes .

In addition to that , crews had to remove the excess paint on the B skin & prepare A & B surfaces for primer coat .

Charlie had to check on the painters activities . Check Charlie 's report for the painters detailed activities

In the morning I had to deliver 8 concrete test cylinders to Sacramento Trans Lab . I left at 5:00 PM. I was back at 9:45 AM.

In the office , I had to work on my report . I was done at 2:30 PM.

Mohammad had to cover the tower activities after 2:00 PM.

**04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2288	WELDER, 600 AMP						No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	RICK GONZALEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	4.00	0.00	0.00	4.00		<input type="checkbox"/>

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 778

Date: 19-Mar-2013 Tuesday

---

Piledriver	JNM	ARMANDO ABERTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	4.00	2.00	0.00	6.00	<input type="checkbox"/>