



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 221 Const Calendar Day: 288 Date: 19-Mar-2013 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition PC, warm morning, increasing clouds, cool, PM

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0900-0930. Mechancial contractor's coordination meeting 1000-1100. Track progress of FWS installation of mechanical piping and dehumidification system. Oversee cable band caulking and caulking of the tower shroud caulking. Misc MEP paperwork and diary writing.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 Proxy for Performance Caulking until their information is in PMIV.
 Damian Wilkerson, Joey Leal, and Heath Cook spent 4 hours caulking the cable band grooves in CB 110N, 112N, 114N, 116N, and 118N.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Bike Path MEP 126 0-000-000.126
 Damian Llanos and Rick KiiKvee spent their shift welding outlets on sections of 4" CA line to be installed along the bike path. Dave Law and Narciso Biagi spent the morning shift laying out the locations of the PS-3 pipe supports to be welded to the top of the bike path cantiller beams, and the afternoon shift assisting the welders.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 221

Date: 19-Mar-2013 Tuesday

Diary:

Dispute

Dehumidification System 128 0-000-000.128

Steve Mosley and Steve Gwizdak spent the shift laying out the ductwork for the west end dehumidification system.

At 1400, I went W2 to determine if the paint had been ground off the bent ductwork supports to enable MT of the steel. It had not. Steve Moseley pointed out that the maintenance access handropes below the cable shrouds on either side of the jacking saddle were directly over the dehumidification system penetrations into the shrouds. The ductwork cannot fit into the penetration because of the interference with the hand ropes.

I took pictures of the penetrations relative to the handrope and informed TYLIN about the situation.

CCO-185 Bid Item: 001 C-PCD-ELS.185 PWS Cable Misc. Details

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Cable Shrouds 001 C-PCD-ELS.185

Proxy for Performance Caulking until their information is in PMIV.

Damian Wilkerson, Joey Leal, and Heath Cook spent 4 hours of the morning shift caulking the gaps in the main span cable shrouds at the tower head,