



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 780 Const Calendar Day: 290 Date: 21-Mar-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activites**

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on miscellaneous activities on the tower , & work on the Favco tower . They started at 7:00 AM.

Anthony , Augie Casey , Jacob , Jonathon , Robert , & Ryan had to work on the Favco tower . Crews had to lower the crane 3 - 4 meters sections .

Crews had to prepare their tools , equipments , reroute the air & power lines , connect the Enerpac high torque hoses , & relocate the hydraulic jacks pedestals . They started at 7:10 AM. Crews were done at 7:30 AM.

After that , crews had to remove the top & bottom bolts to free the top section from the crane & the tower main shaft using the Enerpac machine , hook the section to the slider , & slide the section out of the shaft . They were done at 9:50 AM.

Nicolaus had to lower the crane , lower & set the counter weight on the W line , fly , & set the 1st section on the W line . He was done at 10:10 AM. Crews had to connect the crane to the main shaft , install , & snug the bolts .

Following the same procedures as on the 1st section . Crews started on the 2nd section at 10:15 AM. They were done at 10:55 AM. They started on the 3rd section at 11:00 AM. Crews were done at 3:30 PM.

Nicolaus flew the 3rd section , fly , & set it on the W line at 3:45 PM. & he had to balance & test the crane . Crews had to install & tension the bolts . wrap up their tools & equipments , pull out of the site the excess materials .

Richard , Huang , Mardonio , & Mathew had to work on the grillage splice plates , work on miscellaneous activities .

In addition tot hat , Mardonio & Mathew had to work with the QC on the North & West tower shafts between 53 & 81 meters to MT the locations where the elevator brackets were removed & work on miscellaneous activities .

Richard & Mathew had to work on the W line rigging for the tower section removals .

Crews had to wait for the painters to completes their wok on the A plates on the West & South tower shafts in order to install the bolts .

Crews started to install the bolts on the South shaft at 11:00 AM. using 27 mm X 240 mm. bolts DHGM 270036 & DHGM 270044 bolts . They started to work on the West shaft at 1:00 PM.

9 holes on the West shaft & 2 holes on the South shaft were tight . Crews had to run the drill to clean the excess steel the holes in order to install the bolts & the had to paint the holes .

Bruce , & Clayborn had to work on the E Electro Slag Weld repairs on the top 2.5 meters between 9 & 13 meters . Crews had to work on joint F , face A . They had to clean , grind , heat , & weld .



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 780

Date: 21-Mar-2013 Thursday

William & Andrew were on the site . Check William report 's for the welders detailed activities .

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Certified Coating crews came to the site at 7:10 AM. Armando , Enrique , & Manuel had to work on the grillage splice plates on the South & West shafts . They had to clean the splice plates , Skin A & B & apply primer coat . They started at 7:15 AM. Crews were done at 9:00 AM. They left at 9:10 AM.

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-SAD-GRI.053</b>	<b>Tower Saddle Grillage</b>
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2288	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-HEA-ASE.053</b>	<b>Tower Head Walkway Grating and Access Tower SE Erect structural steel (br</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L05-ENW.078</b>	<b>Tower Lift 05 External Paint Tower NW</b>
CERTIFIED COATINGS COMPANY			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	ENRIQUE GONZALEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Piledriver	JNM	ARMANDO ABERTA	2.00	0.00	0.00	2.00		<input type="checkbox"/>