



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 787 Const Calendar Day: 298 Date: 29-Mar-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:30 am 03:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the permanent ladders , work on the platform removal , work on the barricade brackets , & work on the Electro Slag Weld repairs . They started at 7:00 AM.

Anthony , Augie , Casey , & Robert had to work on the platform at 65 Meters . Crews had to remove the hand rails , prepare to disassemble & fly out of the site the platform . They started at 7:15 AM. Crews were done at 8:15 AM.

In addition to that , crews had to connect & erect the permanent ladder between the top of the facade at 65 meters the bottom of the façade at 77 meters . They started at 8:20 AM. Crews were done at 11;30 AM.

In the afternoon , crews had to disassemble & pull out of the site the platform at 65 meters . They started at 2:00 PM.

Ryan & Jonathon had to work on the Favco tower shaft tie back collar . Crews had to install the remaining bolts on the collar & the tie back beam at the North & West tower shaft brackets & they had to mark & tension the bolts . They started at 7:30 AM. They were done

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower . Richard had to work with all crews in all areas .

Huang had to cut the pressing lugs on the middle drainage plate on the West side of the saddle , grind , & clean the surface of the saddle bottom plate & the drainage plate .

In addition to that , he had to work with Fred & Monti to MT the weld . He was done at 12:00 PM.

In the afternoon , Huang had to work with Fred on the North tower shaft . He had to operate the basket to MT skin D after removing the elevator brackets . He started at 12:40 PM.

Mathew & Mardonio had to work on the barricade brackets . Crews had to lay out the bracket holes , drill , & tap the holes . They started at the brackets at 99 meters at 8:00 AM.

In addition to that , crews had to install the remaining bolts on the permanent ladders between 77 & 109 meters .

Aaron & Mario had to work on the façade doors . Crews had to install the cylinder locks on the doors at 119 & 123 meters & they had to install the neoprene on the tower shaft doors at 127 meters . They started at 7:15 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 787

Date: 29-Mar-2013 **Friday**

Bruce & Terry had to work on the Electro Slag Weld repairs on the bottom 2.5 meters between 3 & 9 meters .

Chris had to work on joint G . Face A . Terry had to work on joint T . Face B . Crews had to clean , grind , heat , & weld .

Kevin had to work with both crews & he had to work with the QA & QC .

William , Fritz , Andrew , & Jessie were on the site to work with the welders & to MT , & UT . Check Fritz report 's for the welders detailed activities .

Certified Coating crews had to work on the tower shafts , grillage , & chimney . Hector , Enrique , Ricardo M , Marco , Ricardo P , Ernesto H. had to prepare to paint the surface of the top of the tower .

In addition to that , crews had to build working scaffold on the East , & South sides of the tower . They started at 7:15 AM.

Charlie & Casey were on the site . They had to work with the painters . Check Charlie 's report for the painters detailed activities .

In the morning I had to pick up the concrete test cylinders from Dutra yard in Alameda . I left at 5:30 AM. I was back at 6:30 AM.

Tom had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Mario Anguano	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	TERRY MCCORMIC	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	AARON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2288	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 787 **Date:** 29-Mar-2013 **Friday**

04-0120F4	Bid Item: 078	T-L05-ENW.078	Tower Lift 05 External Paint Tower NW
CERTIFIED COATINGS COMPANY			

