



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 796 Const Calendar Day: 309 Date: 09-Apr-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag weld repair & work on miscellaneous activities on the tower . They started at 7:00 AM.

Chris , Terry , & Reggie had to work on the Electro Slag Weld repairs on the top of the footing box between 9 & 13 meters .

Chris had to work on joint K . Face B . He had to grind , clean , heat , & weld .

Terry had to work on joint T. Face B . He had to grind , clean , heat , & weld .

Reggie had to work with both crews & he had to work with the QA & QC .

William , Art , Andrew , & Jessie had to work with the welders & they had to MT , UT , & Map the repair locations . Check William report for the welders detailed activities .

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower .

Richard , Huang , Mathew & Mardonio had to work on the punch list inside the tower shafts . Crews had to inspect the ladders , hand rails , chains , & grating . They started on the South tower shaft at 7:30 AM. Then , inside the East & North tower shaft . Crews were done at 2:00 PM.

Anthony , Augie , Casey , Jacob , Robert , & Ryan had to disconnect the North catwalk from the bracket on the saddle , use straps to carry the West end of the catwalk by the cable , work on the East catwalk bracket .

Crews had to hook the bracket to the crane , remove the bolts , disconnect the man lift from the bracket , pull the bracket out of the site , & set it on the W line . They started at 7:15 AM.

After that , crews had to re-connect the man basket on the side of the shrouds & work on house keeping . They were done at 12:00 PM

In the afternoon , crews had to work on the Favco tower access & tie back frame at 112 meters . Crews had to remove the planks , the outer collar , & the cross bracing inside the frame . They started at 12:45 PM. Crews were done at 3:00 PM.

Certified Coating crews had to work on the tower head chimneys , orgami plates , drainage plates , & tower splice plates . Crews had to clean , grind , apply primer coats in various locations , head of the bolts , & they had to clean the area on the East side of the saddle after removing the catwalk frame .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 796

Date: 09-Apr-2013 **Tuesday**

In addition to that , Jorge , Brian , Asa , Nick , Hector , & Ricardo had to cover the West & North sides of the tower from 145 to 155 meters . Remove the scaffold from the South East corner .

Casey was on the site . He had to work with the painters . Check Casey 's report for the painters detailed activities .

Smith Emery QC Fred had to MT the remaining spots on the D skins on the North & West tower shafts between 112 & 145 meters .

In the office , I had to work on my report . I was done at 3:30 PM. Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L02-ANE.053 Tower Lift 02 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	TERRY MCCORMIC	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	NICK REED	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	8.00	2.00	0.00	10.00		<input type="checkbox"/>