



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 801 Const Calendar Day: 316 Date: 16-Apr-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the Electro Slag Weld repairs , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Chris , Mike , & Reggie had to work on the Electro Slag Weld repairs on the top of the footing box between 3 & 9 meters .

Chris had to work on joint N . Face A . He had to grind , clean , heat , & weld .

Mike had to work on joint G . Face B & joint F . Face B

Reggie had to work with both crews & he had to work with the QA & QC .

William , Joe, Andrew , & Bernie had to work with the welders & they had to MT , UT , & Map the repair locations . Check Joe 's report for the welders detailed activities .

Casey had to work on the W line rigging materials from & to the site , & work with the erection tower removal .

Anthony , Augie , Jacob , Jonathon , Robert , & Ryan had to work on the erection tower removal . Crews had to work on house keeping . They had to fly out of the site all the remaining tools , equipments , conex box , air & power lines . They started at 7:10 AM. Crews

After that , crews had to remove & fly out of the site the grating for the East & West sides , cut & fly out of the site the bracing members . They were done at 12:00 PM.

In the afternoon , crews had to remove the center section , fly , & set it on the W line They started at 12:40 PM. Crews were done at 2:20 PM.

Then , crews had to remove the South side bracing members & the South section . They started at 2:30 PM.

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower .

Huang & Mardonio had to work on the ladder modifications in the East tower shaft at 112 meters . Crews had to remove the existing lugs , grind & clean the edge of the lugs & the ladder sides , fit the lugs properly , & secure them with clamp . They started at 7:30 AM. Crews were done at 10:00 AM.

After that , crews had to complete their work on the North shaft ladder at 112 meters . They had to weld the lugs . Crews were done at 12:00 PM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 801

**Date:** 16-Apr-2013 **Tuesday**

Then , crews had to mobilize to weld the ladder in the East tower shaft . They had to reroute the welding power line , mobilize their tools & equipments , & weld the ladder lugs . Install , & snug the bolts . They started at 12:45 PM.

Richard , & Mathew had to work on winch beam for the 2nd day & they had to work with the other crews inside the tower shafts .

In the office , I had to work on my report . I had to attend the staff meeting in Burma office .  
In the afternoon , Mohammad had to cover the tower activities after 3:00 PM.

**04-0120F4 Bid Item: 053 T-L02-ANE.053 Tower Lift 02 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002297	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002301	WELDER, LINCOLN 1000 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

**04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4 Bid Item: 078 T-HEA-ESE.078 Tower Head External Paint Tower SE**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 801

Date: 16-Apr-2013 Tuesday

---

