



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 805 Const Calendar Day: 322 Date: 22-Apr-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

|               |      |       |           |
|---------------|------|-------|-----------|
| Temperature   | 7 AM | 12 PM | 4 PM      |
| Precipitation |      |       | Condition |

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the erection tower , work on the Electro Slag Weld repair , work on miscellaneous activities , & work on the footing temporary fender . They started at 7:20 AM.

Chris , Mike , & Reggie had to work on the Electro Slag Weld repairs on the top of the footing box between 3 & 9 meters .

Chris had to mobilize his tools , equipments, reroute the gas & power lines to work on joint L . Face A . He started at 8:00 AM. He was done at 12:00 PM.

In the afternoon , he had to grind , clean , heat , & weld . He started at 12:40 PM.

Mike had to work on joint G . Face A . He had to grind , clean , heat , & weld .

Reggie had to work with both crews & he had to work with the QA & QC .

Robert , Joe, Bernie , & Jessie had to work with the welders & they had to MT , UT , & Map the repair locations . Check Joe 's report for the welders detailed activities .

Casey & Augie had to work on the on the barge & on the W line rigging materials to & from the site . Jacob had to work on the W line rigging materials to & from the site 8:00 AM. to 1:30 PM.

Anthony , Jacob , Jonathon , Robert , & Ryan had to work on the platform at 112 meters . Crews had to work on house keeping . They had to fly out of the site the air tank , hoses , tool boxes , power lines , & the excess materials . They started at 7:30 AM. Crews were done at 8:30 AM.

After that , crews had to remove the hand rails & grating from the North , East , & West sides leaving access on the South side & fly them out of the site . They were done at 10:00 AM.

After that , crews had to cut , & pull out of the site the bracing members . They started on the North side of the platform at 10:30 AM.

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower . Crews had to set the barricade frame & screens at elevations 119 , 123 , 131 , 135 , & 143 meters .

Nicolaus flew the frames & set them on the platform at 112 meters at 8:20 AM. Then , fly & set each frame to it's elevation . Crews had to install & snug the bolts . They started on the barricade at 119 meters at 9:00 AM. Crews were done at 9:40 AM.

Then , crews had to work on the barricade panels at 123 meters at 9:15 AM. Crews were done on the last panel at 143 meters at 2:30 PM.

In addition to that , crews had to work with the other crews on the erection tower .



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 805

Date: 22-Apr-2013

Monday

Richy , Carl , George , & Paul had to work on the footing temporary fender East panels , on the South fender . The tug boats had to mobilize the barge & the crane from the Wrest to the East side of the fender . The barge was on the East side at 8:20 AM.

Then , crews had to clean , lubricate the embeds on the top panel , install the 4 picking I beams . They started at 8:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to hook the spreader beam to the crane & to the picking beams , & cut the bolts to release the top panel They started at 12:40 PM. The top panel was flown out & set on the barge at 2:00 PM.

After that , crews had to remove the 4 picking beams , & prepare to pull the bottom panel . They started at 2:10 PM.

**04-0120F4 Bid Item: 053 T-L04-ANE.053 Tower Lift 04 Walkway Grating and Access Tower NE Erect structural steel (b AMERICAN BRIDGE/FLUOR, A JV**

### Labor

| Trade  | Class | Name              | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                   |        |        |        |       |         |                          |
| Ironworker                                     | APP   | MATTHEW MULLINGS  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | AUGIE SOLIS       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | CASEY LUX         | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JACOB MECHE       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JONATHON BISKNER  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Operator                                       | OTH   | NICOLAUS SHAFER   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | Robert Larue      | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | RYAN EVANCHIK     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | ANTHONY COSTA     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | MARDONIO MARTINEZ | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Operator                                       | JNM   | JEFFREY KELLER    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | RICHARD CHOUINARD | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | CHRISTOPHER BRUCE | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | MICHAEL JIMENEZ   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Welder   | APP   | Reggie Humphry    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Piledriver                                     | APP   | JORGE LOPEZ       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Piledriver                                     | JNM   | PAUL CARROLL      | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Piledriver                                     | APP   | RICHARD YAMBEO    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Piledriver                                     | JNM   | CARL HESTLY       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | HUA QIANG HUANG   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |

### Equipment

| Equipment ID                                   | Description                  | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute                  |
|--|------------------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |                              |        |        |        |        |                |         |                          |
| 1426   | Marine, Barge, Crane Barge 1 |        |        |        |        |                | No      |                          |
|  |                              | 8.00   | 2.00   | 0.00   | 0.00   |                |         | <input type="checkbox"/> |
| 2297   | WELDER, 600 AMP              |        |        |        |        |                | No      |                          |
|  |                              | 8.00   | 2.00   | 0.00   | 0.00   |                |         | <input type="checkbox"/> |
| 2294   | WELDER, 600 AMP              |        |        |        |        |                | No      |                          |
|  |                              | 8.00   | 2.00   | 0.00   | 0.00   |                |         | <input type="checkbox"/> |
| *E0090562                                      | TOWER CRANE                  |        |        |        |        |                | No      |                          |
|  |                              | 8.00   | 2.00   | 0.00   | 0.00   |                |         | <input type="checkbox"/> |