



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:44 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 856 Const Calendar Day: 326 Date: 26-Apr-2013 Friday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 0700 1530 Break: 30 min Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Overcast and cool

**GENERAL:**

- Opened the gate for the storage yard for the FSHCC pour this morning.
  - On site at Hinge AW for the FSHCC pour. Parviz Jalali was on site with me and assisted in taking cylinders throughout the pour. The pour started at 0710 hrs. I left after the second truck, and Parviz was on site the rest of the pour.
  - Generated response to RFI 3281 – Hinge AW Seismic Joint: SCC Rebar Modifications.
  - Sent pictures of the Hinge AE Barrier Rail work to Thuc Tran. He asked me to have PJ cover the workers on this operation. I ask PJ and he agreed that he will cover the labor and equipment on this operation.
  - Discussed Submittal 2834 – Polyester Concrete Overlay with Marcos McManus. Since Stanley Ku left early today nobody can sign the response. I will handle it on Monday.
  - 1345 hrs meeting with James Duxbury (TYLin) and Mark MacDonald (ABF) about the Hinge KE gaps between the support plates and deck plates. James said he will review the information again and discuss with others at TYLin.
  - Diary work
  - Intermittent phone calls from ABF throughout the day.
- Hinge A field work covered by Parviz Jalali.

