



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 326 Const Calendar Day: 332 Date: 02-May-2013 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 Weekly safety meeting 0800-0900. METS informed me that they had completed the preliminary review of Tim Esquivel's welding prequalification testing and approved it. I gave ABF and FWS approval to allow Tim E. to weld pending approval of the amendment to the WQCP. Track progress of FWS mechanical piping installation. Misc MEP paperwork.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 AMERICAN BRIDGE/FLUOR, A JV

Equipment	Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV								
	000073	WELDER, LINCOLN 500-549 AMP DSL/TOW	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 123 0-000-000.123
 Wai Kit Lai spent the shift installing the PS-22 pipe support for the 12 NPS Water Main at PP 128 along the south barrier of the WB bridge.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
Mechanical Piping 126 0-000-000.126
 Tim Esquivel and Narciso Biagi spent the shift working on connecting the 2 1/2" DW and 4" CA lines from the underside of the north side of W2W to the piping along the north barrier of the WB bridge at PP 9.
 Rick Kiikvee spent the shift welding outlets on sections of the 4" CA line to be installed along the bikepath. Jim Perry assisted.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 326

Date: 02-May-2013 Thursday

Diary:

Dispute

Dehumidification System **128** 0-000-000.128

Steve Gwizdak, Steve Mosely, and Craig Perry spent the shift fitting up the SS ductwork on the west side of the tower head, then moved to east anchorage to work, EB chamber to work on that ductwork.

Steve G. gave me the paperwork for the SS ductwork to be installed in the east anchorage (recirculation air outlet). I inspected the material and the COCs for the ductwork, found it free from damage and the material conformed to the Contract Special Provisions. As such, I field released the material.

CCO-045 **Bid Item: 002** **0-IPP-EFA.045** **Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

Diary:

Dispute

DIP Painting **002** 0-IPP-EFA.045

Rubin Soto and Rafel Serrano spent 6 hours applying the second prime coat of Wasser Miozinc the new DIP with thrust collars attached.