



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 817 Const Calendar Day: 338 Date: 08-May-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the at 6:50 AM. Crews had to work on Electro Slag Weld repairs , work on the Favco tower crane , work on the temporary fender , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Chris , Mike , & Reggie had to work on the Electro Slag Weld repairs on the shear plates between 3 & 13 meters .

Chris had to work on joint Q . Face A . Chris had to grind , clean , heat , & weld .

Mike had to work on joint Q . Face B He had to grind , clean , heat , & weld .

Reggie had to work with all crews & he had to work with the QA & QC in all areas .

Joe , William , Fritz , Andrew , Bernie , & Jessie had to work with the crews & they had to UT & MT the welds . Check Joe 's report for the welders detailed activities .

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the Favco tower crane . Crews had to lower the crane 3 - 4 meters sections .

Following the same procedures for removing the 4 meters sections as on the previous sections . They started on the 1st section at 7:15 AM. Crews had hard time loosening the bolts . Crews were separating the top section done at 11:10 AM. They rolled out of the shaft at 11:15 AM Crews had to install & snug few bolts between the next section & the base of the crane after lowering the crane . They were done at 11:30 AM.

Nicolaus had to lower the crane , lower the counter weight , & lower the 1st section . He was done at 12:00 PM.

In the afternoon , crews started to work on the 2nd section . They started at 12:45 PM.

Alex & Mardonio had to work on the façade door locks & neoprene at 33 meters . Crews had to install he lock cylinders , & neoprene on the East façade . They started at 7:30 AM. Crews were done at 10:40 AM.

After that , crews had to mobilize the platform to work on the West façade doors . They started at 11:00 AM.

Mathew & Huang had to work on the North tower shaft . Huang had to remove the remaining 5 brackets , clean , & grind the surface on D skin . He had to prepare his tools . He was done at 7:45 AM. He started on the 1st bracket at 8:00 AM. He was removing the brackets at 1:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 817

Date: 08-May-2013 Wednesday

After that , he had to grind the welds , & clean the surface . He started at 1:10 PM.

No work was performed today on the footing temporary piles .

At 1:15 PM. I had to load my concrete test cylinders & equipments to go to Dutra yard in Alameda for the footing fender concrete pour for sections RN 2 B , RN 3 A , & RN 3 D

Conco concrete crews started the concrete pour at 7:00 AM

Our office was not informed for the concrete pour . Alta Vista QA Justin was not on the site . He showed up after 12:00 PM.

The concrete pour was done at 2:25 PM. The finishers were done at 2:40 PM. 140 cubic meters were delivered to the site . 139 cubic meters were used for the pour . I had to make 4 test cylinders . I was back at 3:10 PM.

In the office , I had to work on the concrete tickets , work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			