



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 865 Const Calendar Day: 339 Date: 09-May-2013 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0700 1730 Break: 30 min Over Time: 2 hrs

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Overcast and cool

GENERAL:

- Email review
 - 0800 hrs Safety Meeting
 - Reviewed CCO 216 Incentive Payment requirements (Scope Matrix in Appendix 3 of CCO 216).
 - Meeting with Paul Jefferson, Saman Soheili, and Matt Bruce about the E2 shear key retrofit.
 - Asked Francis O'Malley to review Submittal 2855 – E2 Retrofit Access Platform
 - 1000 hrs CCO 216 Incentive Payment meeting with Mark MacDonald, Peter Van Der Waart, and Bill Casey. I was asked to put together a status sheet for items not completed yet and why they are not completed. Bill said he was OK to pay the incentive if the work is substantially done and that the reason they are not completed is out of the control of ABF, (i.e. MCM work not completed yet on barrier rails and overlays). I put this list together and gave it to Bill for review.
 - 1100 hrs meeting with Bob Kick, Paul Jefferson, Angela Haack, and Andrew Baumberger about what spec and drawing changes are to be placed in CCO 175, CCO 310, and CCO 311.
 - Reviewed drawings for the E2 retrofit.
 - Intermittent phone calls from ABF throughout the day.
- Hinge A field work covered by Parviz Jalali.

Accrued 2 hours of overtime today covering the Contractor's hours.

