



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 824 Const Calendar Day: 346 Date: 16-May-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the Electro Slag Weld repairs , & work on the temporary piles . They started at 7:00 AM.

Chris & Mike had to work on the Electro Slag Weld repairs on the shear plates between 3 & 13 meters .

No approved work documents for the crews to start on new locations . Crews had to prepare for mobilizations , house keeping , & reroute the power & gas lines .

Joe , William , Bernie , & Jessie had to work with the crews & they had to UT the welds . Check Joe 's report for the welders detailed activities .

Between 11 00 AM. & 12:00 AM. Mike was working outside on the West shear plates when a hot piece of metal coming from the top hit him on the left shoulder , burn his clothes , & slightly burned his shoulder , elbow , & upper arm . He was treated on the site . No major burn or injury .

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the erection tower . Crews had to remove the South East corner between 67 & 53 meters , cut to 3 pieces the West K truss , & remove the West verticals , & set them on the W & E lines . They started at 7;15 AM.

In addition to that , crews had to cut the stick out plates at the connections , load the sections on the trucks , work on house keeping . They were done at 1:45 PM.

After that , crews had to work on the erection tower between 53 & 48 meters . Following the same procedures as on the other elevations . Crews started on the North K truss at 2:00 PM.

Richard , Alex , Justin , Mathew , Rigoverto , Pete , Steve , & Aaron had to help the other crews on the tower erections . Crews had to remove most of the bolts on the connections , cut the welds on the grating , remove the grating , burn holes on the bracing members on the platform at 48 meters . They started at 7:20 AM.

Bill had to operate the Essex crane . Nicolaus had to operate the 90 ton Grove crane .

Pile driver crews had to work on the temporary platform on the North side . Crews had to cut, pull out of the site , & set on the barge the I beams , connector pipes , make more cuts on the pile assemblies , remove the bolts between the tower beams & the pile assembly plates . They started at 7:15 AM.

At 2:30 PM. Most of the North pile connecting system was out of the site except the 2 - 2 pile assemblies .

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 824

**Date:** 16-May-2013 Thursday

C & W Diving crews had to work on the South piles for the 2nd day . Crews had to excavate around the East piles . They had to air lift the area between the piles the ring 1.0 meter deep . The 1st diver went into the water at 7:45 AM.

In the office , I had to work on my report . I was done at 3:30 PM. Thai Lin had to cover the tower activities after 2:30 PM.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Piledriver	JNM	RICHARD HUEBERT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Piledriver	JNM	CARL HESTLY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Piledriver	JNM	PAUL CARROLL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	MICHAEL CORREA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	RICHARD YAMBAO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	JORGE LOPEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
002218	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	4.00	0.00	0.00		No	<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	4.00	0.00	0.00		No	<input type="checkbox"/>
002006	Equipment, Crane, Manitowoc 4100 Series 2	8.00	4.00	0.00	0.00		No	<input type="checkbox"/>
1426	Marine, Barge, Crane Barge 1	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

