



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 322 Const Calendar Day: 351 Date: 21-May-2013 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

I was asked by Sebastian to monitor the polyester concrete placement today on the bike path. From PP 45 to PP 66, polyester concrete was placed. The contractor started placing methacrylate at approximately 0900, began placing concrete at 0930 approximately, and completed placement of concrete approximately at 1230. The methacrylate batch number was 1370-105205, the percentage of resin was 14% assumed, the avg. depth of the polyester placed was 13mm, and the primer and polyester concrete mix remains unchanged from yesterday. The lead worker for the contractor was a man named Salvador of CCMyers. The ambient temperature before placement was 60.9F, the surface temperature was 88F, the polyester temperature was 70F approximately, and the relative humidity read was 40%. The ambient temperature after placement was 55F, the surface temperature was 114F, the polyester temperature was 82F, and the humidity remained the same at 40% after placement. Remarks: There were expansion joint holes at PP 46/48 and need to be repaired.



Conco continued to chip and install platform at E2 and worked for 8 hr.

Conco labor: Pat Finely-FM, Ramiro Duran, Arturo Ibarra, Humberto Duran, Manual Casas

Conco carpenters: Rafael Gomez-FM, Roberto Garcia, Jorge Gomez, Jesse Esquivel, Jr., Danny

McDowell-Supt., Ricardo Valenzuela.

ABF installed E2 Access for Conco and Penhall, while surveying for retrofit support under CCO 327. See ABF invoice 12009 for details.

ABF labor under CCO 327:

Adam Reeve-ABF Engr-4 HR

Barry Rathman-Safety-1 HR

6-IWS installing support iron for platforms and transferring tanks to pier at E2:

IRNW-BOWLES-8HR ST-2 HR OT-2.5 HR DT, IRNW-BISKNER-4 HR ST, IRNAP-CHAMBERLAIN-4 HR ST, IRNAP-DUSKIN-4 HR ST, IRNW-JACKS-4 HR ST, IRNW-B.SMITH-4HR ST

OE-TAYLOR-OEJ2 on 60 Ton-4 HR ST

IWSS-Scott Smith-4 HR ST-1 HR OT-1 HR DT

3-OE on Ringer #2:

OE-ALGER-6 HR ST-2 HR OT-2.5 HR DT, OE-MORTON-6 HR ST-2 HR OT-2.5 HR DT, ROHR-6 HR ST-2HR OT-2.5 HR DT



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 322

Date: 21-May-2013 Tuesday

5-IWS on E2 Access:

IRNW-PAULK-8HR ST-2 HR OT-2.5 HR DT, IRNW-ALVARADO MATOS-8 HR ST-2 HR OT-2.5 HR DT, IRNW-MOYER-8 HR ST-2 HR OT-2.5 HR DT, IRNW-NASH-8 HR ST-2 HR OT-2.5 HR DT, IRNW-SLIGER-8 HR ST-2 HR OT-2.5 HR DT

OE-David Adams-CCOP on E2 Fix-6 HR ST-1 HR OT

2-SYA on E2 Fix:

OE-BONNICI-5 HR ST, OE-ZBYCZIK-5 HR ST

ABF Equipment AND MATERIAL AND SPECIALISTS on CCO 327:

TRUCK-supt-000424-6hr ST

MARIN-000980-Ringer-8 HR ST-2 HR OT

S&CCL-002138A-8 HR ST-2 HR OT

S&CCL-002138B-8HR ST-2 HR OT

MARPC-002192-8 HR ST-2 HR OT

PUMHY-002026-8 HR ST-2 HR OT

HCESP-002154-60 Ton HydroCrane-4 HR ST

TRUCK-Engr-000772-4hr ST

TRUCK-Safety-000055-1hr ST

Radios 18ea.-141.5 hr

TRUCK-Survey-002417-5hr ST

ENGSV-000431-Leica Total Station-5hr ST

ENSV-00439-Leica Level-5hr ST

WELD-002243-Welder-8 HR ST-4 HR OT

tug boat-4.25hr

crew boat-3.25hr

FUEL FOR BOATS-1HR

MARPC-002193-8 HR ST-2 HR OT

ELGEN-000008-8 HR ST-2 HR OT

ABF offloaded water tanks from Pier 7 to Barge; assisted in setting up water catching system. This work is under CCO 326. See ABF invoice 12010 for details.

ABF labor under CCO 326:

Adam Reeve-ABF Engr-8HR

Barry Rothman-Safety-2HR

4-IWS on E2 CCO tanks (INRW-RUSSELL-4HR, IRNW-LAUVAO-4HR, IRNW-OSBURN-4HR, IRNW-ROTHMAN-4HR)

5-IWS installing support iron for platforms and transferring tanks to pier at E2 (BISKNER-4HR ST-2HR OT-2.5 HR DBT, IRNAP-CHAMBERLAIN-4 HR ST- 2 HR OT-2.5 DBT, IRNAP-DUSKIN-4 HR ST-2 HR OT-2.5 HR DT, IRNW-JACKS-4 HR ST-2 HR OT-2.5 HR DT, IRNW-SMITH-4 HR ST-2 HR OT-2.5 HR DT)

1-OE on 60 Ton installing support iron for platforms and transferring tanks to pier at E2-OE-TAYLOR-4 HR ST-2HR OT- 2.5 DT

4-OE on Ringer #2 Operator (OE-ALGER-2HR, OE-GAGNON-4HR, OE-MORTON-2HR, OE-ROHR-2HR)

ABF Equipment under CCO 326:

MARIN-Ringer-2hr-000980

S&CCL-2HR-002138A

S&CCL-2HR-002138B

MARPC-2HR-002192

PUMHY-2HR-002026



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 322

Date: 21-May-2013 Tuesday

Whirley Crane-4hr
Barge(TEC)-1ea.-4 HR ST
HCEP-60 Ton Hydro Crane-8hr-002154
TRUCK- Engr-8hr-000424
TRUCK Safety-2hr-000772
Radios-15ea.-87 HR ST
tug boat-3.5hr
crew boat-3.5hr

TRAFFIC CONGESTION FEE-50 UNITS
FUEL FOR BOATS-\$2,214.48