



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 566 Const Calendar Day: 359 Date: 29-May-2013 Wednesday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:50 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Shrouds

Overview of Cable work today:
 The following work was ongoing today on the Cable:
 - Painting of main Cable & suspender brackets
 - Installing the Cable shrouds at the East saddles

Today I was inspecting the installation of the Cable shrouds at the East saddles.

- At 06:50, I arrived at the pier-7 office.
- At 07:20, I arrived on the bridge.
- Throughout most of the shift, I was inspecting the installation of the Cable shrouds at the East saddles. See below for details of the work performed.

Shroud installation at the East saddle on eastbound bridge

- The bolts between the upper & lower halves of the shroud were tensioned (snug plus half turn).
- The bolts between the shroud & the mounting plate were installed & tightened (snug with tri-lock nuts). - Note: 5 of the bolt holes lined up with the cable band (CB) partially behind the bolt holes. These holes were shifted prior to drilling as to be either fully away from the CB or fully within the CB (then drilled & tapped).

Shroud installation at the East saddle on westbound bridge

- The bolts between the shroud & the mounting plate were tightened (snug with tri-lock nuts). - Note: 2 of the bolt holes lined up with the CB partially behind the bolt holes. These bolts have not yet been installed because the holes have not yet been drilled.

- At 16:20, I left the bridge.
- From 16:30 until 16:45, I spoke with Bob Brignano regarding some details of work that needs to be done tomorrow on labeling A354 PWS anchor rods for future testing.
- From 16:45 until 17:30, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JARED GARRETT	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 566 Date: 29-May-2013 Wednesday

Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>

