



Daily Diary Report by Bid Item

Contract No.: 04-0120F4
 Diary #: 571 Const Calendar Day: 366 Date: 05-Jun-2013 Wednesday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:50 AM 06:00 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

CCO-314 A354 rod testing

Overview of Cable work today:
 The following work was ongoing today on the Cable:
 - Cutting A354 rod material for testing
 - Painting of main Cable & suspender brackets

Today I was inspecting Mike Draper's crew & Roger Ruiz's crew on the CCO-314 work of cutting of A354, Grade BD rods from behind the PWS anchorage.

- At 06:50, I arrived at the pier-7 office, & arrived on the bridge at 07:10.
- From 07:00 until 13:00, Mike's crew was cutting the PWS anchor rods behind the westbound anchorage. At 13:00, all 134 of the rods had been cut.
- From 07:00 until 09:00, Roger's crew was doing misc work on OBG.
- From 09:00 until 10:30, Roger's crew was organizing tools & equipment to get ready to start the CCO-314 work at the eastbound anchorage.
- From 10:30 until the end of the shift, Roger's crew was cutting the PWS anchor rods behind the eastbound anchorage. They were cutting a portion of the tails (extra stick-out) behind the anchor bearing blocks. They were using band saws, & cutting along the cut-line marks previously laid out by Caltrans.
- At 13:00, half of Mike's crew joined Roger's crew for cutting at the eastbound anchorage. The other half of Mike's crew was hauling the cut samples of rods from behind the anchorage to the deck. John Lyons was keeping an eye on the hauling of the material.
- By the end of the shift, 49 rods had been cut in the eastbound anchorage. The material was stacked in the corner of the chamber behind the PWS anchorage.
- At 17:00, I left the bridge.
- From 17:15 until 17:40, I wrote my diary for the day & checked email.
- From 17:40 until 18:00, I printed some sheets that I will need in the field tomorrow for CCO-314 work at the East saddles & the B14 cable brackets.

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------------------------------------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | Mortonio Martinez | 8.00 | 2.00 | 0.00 | 10.00 | 8 hours on CCO-314 (6 regular & 2 OT) | <input type="checkbox"/> |
| Ironworker | JNM | MATTHEW COCHRAN | 8.00 | 0.00 | 0.00 | 8.00 | 8 hours on CCO-314 (8 regular) | <input type="checkbox"/> |
| Ironworker | APP | MORRIS ROBERSON | 8.00 | 2.00 | 0.00 | 10.00 | 8 hours on CCO-314 (6 regular & 2 OT) | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 571

Date: 05-Jun-2013

Wednesday

| | | | | | | | | |
|------------|-----|---------------------|------|------|------|-------|---------------------------------------|--------------------------|
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | 8 hours on CCO-314 (6 regular & 2 OT) | <input type="checkbox"/> |
| Ironworker | APP | ZACHARIAH MACDONALD | 8.00 | 2.00 | 0.00 | 10.00 | 10 hours on CCO-314 | <input type="checkbox"/> |
| Ironworker | APP | MARIO ANGUIANO | 8.00 | 2.00 | 0.00 | 10.00 | 10 hours on CCO-314 | <input type="checkbox"/> |
| Ironworker | JNM | MARCELO DE GUZMAN | 8.00 | 2.00 | 0.00 | 10.00 | 10 hours on CCO-314 | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL DRAPER | 8.00 | 2.00 | 0.00 | 10.00 | 10 hours on CCO-314 | <input type="checkbox"/> |