



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 575 Const Calendar Day: 371 Date: 10-Jun-2013 Monday
Inspector Name: Wright, Doug Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:50 AM 04:00 PM Break: 00:30 Over Time: 00:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

CCO-314 A354 rod testing

Today I was doing misc inspection for the CCO-314 work of A354, Grade BD rod testing.

[checkbox]

- At 06:50, I arrived at the pier-7 office.
- From 07:15 until 07:45, I was in the warehouse checking on the cutting of A354 rod material.
- From 08:00 until 09:30, I attended the weekly RE update meeting.
- From 09:30 until 10:30, I reviewed the plans for the CCO-314 test rig details.
- From 10:30 until 11:15, I was in the warehouse checking on the cutting of A354 rod material.
- From 11:15 until 12:00, I checked on the forming of the concrete slabs for the CCO-314 test rigs.
- From 12:00 until 12:30, lunch.
- From 12:30 until 14:00, I reviewed the plans for the CCO-314 test rig details.
- From 14:00 until 14:30, I checked on the forming of the concrete slabs for the CCO-314 test rigs.
Forming is complete on all 4 of the slabs. I checked the dimensions on each of the forms, & they were OK (approximately 8.13m x 2.26m). Placing of rebar is scheduled for tomorrow.
- From 14:30 until 16:00, I reviewed the plans for the CCO-314 test rig details, checked email, & wrote my diary for the day.

Labor hours at test rig area for CCO-314 today:

- Don McDowell, Superintendent, 4 hours (other part of shift at pier E2)
- Marcus McDowell, carpenter, 8 hours
- James Medina, carpenter, 8 hours
- Sal Aldana, carpenter, 8 hours
- Phil Reitz, carpenter, 8 hours

