



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 033 Const Calendar Day: 375

Date: 14-Jun-2013 Friday

Inspector Name: Gagnier, Pamela

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 AM 07:30 PM Break:

Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

11-Apr-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day If no, explain:

Diary:

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Marcus McDowell, Jim Medina, Pedro Estrada, Ricky Valenzuela, Sal Aldana, Robert Garcia, Danny McDowell all Carpenters. Everyone worked 8 regular hours unless otherwise noted.



Conco - E2W west drilled holes are complete except lower section waiting for ABF to layout vertical tendons and draped tendons are layed out east and west faces.

E2E - West Conco is drilling holes for #25 dowels.

Conco is also working on the E2 Soffit Beam mock-up.

CCO 319 - In Place Machining (IPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Today IPM finished machining the north side of SK1 at E2W. Moving equipment to west side of E2W.

CCO 327 - ABF - See B. Wolcott's diary for ABF labor and equipment.
CCO 314 - ABF - See B. Wolcott's dirary for ABF labor and equipment.

Inspectors Remarks:

Worked 1 hours OT covering field inspection.

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 033

Date: 14-Jun-2013

Friday



E2 Mock Up Transvers - Draped - Bottom Longitudinal Bearing Plates



E2 Mock Up Vertical Tendon Bearing Plates