



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 579 Const Calendar Day: 375 Date: 14-Jun-2013 Friday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Cable Punchlist

Today I was doing punch-list inspection for the work of re-tensioning the Cable hand-ropes.

- At 07:00, I arrived at the pier-7 office.
- From 07:00 until 07:45, I walked around the warehouse & the pier-7 yard to check for any ongoing CCO-314 work. None was noticed.
- At 07:30, I received a phone call from ABF Engineer Scott Yeager informing me that they planned to start the punch-list work on hand-ropes at about 09:00.
- At 08:00, I arrived on the bridge.
- From 08:00 until 09:00, I did a walk-through of the bridge to check on the status of field work.
- From 09:00 until 16:00, I was at the top of the Tower inspecting the re-tensioning of the Cable hand-ropes. These ropes earlier became loose after some other work in the vicinity. Each of the hand-ropes (upper & lower, inboard & outboard) was checked on all 4 spans. The upper hand-rope was to be at 15kN, the lower rope was to be at 30kN. The tension was checked with the quick-check tensometer. The inboard side of the South side-span did not need any adjustment of the turn-buckles. All of the other hand-ropes needed some adjusting to add tension.
- At 16:00, I left the bridge.
- From 16:15 until 16:45, I met with ABF Engineer Ankur Singh to review extra work agreements from the CCO-314 work of forming & pouring the test rig slabs.
- From 16:45 until 17:30, I wrote my diary for the day, checked email, updated my vehicle mileage log, & sent my timesheet for the week.

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>

