



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 851 Const Calendar Day: 381 Date: 20-Jun-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activites**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

Richard & Mathew had to work on miscellaneous activities on the top at 53 meters . Crews had to work on house keeping , install new access to the permanent platform on the E line . They were done at 10:00 AM.

After that , crews were called to work on the East end . They left at 10:30 AM.

Alex & Lonny had to work on the ladder inside the East tower shaft . Crews had to remove the 4 - 16 mm. temporary bolts at the splice , install , snug , mark 1/2 turn , & tension the new bolts .

In addition to that , crews had to drill the concrete , set 2 brackets , install , & snug 2 anchor bolts , install , snug , mark 1/2 turn , & tension the bolts on the brackets . They were done at 11:30 AM.

In the afternoon , crews had to work on signs at 47 meters . Crews had to lay out for the signs on the North , East , & West tower shafts , drill , & tap the holes . They started at 12:45 PM.

All tower crews were done at 5:00 PM. They had to wrap their tools , equipments . They left at 5:15 PM.

Dutra crews came to the site at 7:00 AM. Crews had to work on CCO # 289 on the top of the footing box preparing for the fender erection .

Greg had to operate the American crane on the barge . Jon had to work on the barges rigging materials to & from the barges .

David , Ron , & Sam had to work on the North side of the footing box . Crews had to remove the plywood cover , the vertical support at perimeter of the footing box , & CCO # 289 removing the form work at the edge of the concrete . Crews spent half the day on item work & half the day on CCO # 289 .  
 ( For CCO # 289 . For all Employees Regular 4.0 Hours . )

In addition to that , crews had to fly all the materials out of the site & set them on the barge . Dutra crews were done at 3:00 PM. They had to wrap up . Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 851    **Date:** 20-Jun-2013    **Thursday**

Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	GREG HAUFLER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS							
*E0150562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0130562						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0120562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0110562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		

**04-0120F4    Bid Item: 053    T-L01-SFW.053    Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>