



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 145 Const Calendar Day: 387 Date: 26-Jun-2013 Wednesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 14-Aug-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary: Dispute
CCO # 175
 SUBCONTRACTOR OC JONES
 DEWATER AND CLEAN UP FROM HINGE AFTER RIAN

CCO-175 Bid Item: 001 0-ACO-ALS.175 Epoxy AC Overlay
 O.C. JONES & SONS, INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: O.C. JONES & SONS, INC.								
Semi-Skilled Laborer	LBR	L BRISENO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	LBR	VA ZARATE	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Foreman	FOR	RAFEAL ESTRELLA	8.00	1.00	0.00	9.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: O.C. JONES & SONS, INC.								
*E0200715	TRAILER, WATER, SINGLE AXLE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0190715	AIR COMPRESSOR, HOSE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0100715	TRUCK	8.00	1.00	0.00	0.00		No	<input type="checkbox"/>
*E0010715	TRUCK	8.00	1.00	0.00	0.00		No	<input type="checkbox"/>