



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 859 Const Calendar Day: 392 Date: 01-Jul-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam . The started at 7:00 AM.

Richard , Alex , Lonny , & Mathew had to work on the skirt ring beam erection preparations . Crews had to lower from the deck to the site chains falls , cables , brackets , planks for the platforms , & clamps . They were done at 9:30 AM.

After that , Richard & Lonny had to work on the platform on the West tower shaft , on the D skin . They had t set the plank ,& secure it with tie wires . Crews were done at 10:00 AM.

Then , crews had to mobilize & work on the D skin on the North tower shaft . They had to lay out , & weld the brackets , set the platform plank , & secure it with tie wires . Crews were done at 1:00 PM.

Alex & Mathew had to cut the cables for the chain falls & prepare to set them in the top holes inside the tower shafts , & the cells at 13 meters . Crews started at 10:30 AM. & they had to to hang the chain falls in the North & West tower shafts .

In addition to that , Richard & Alex had to work on the access platform from the deck to the permanent platform at 53 meters . Crews had to set the grating & install the clips . Crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on dowel plastic lumber covers , & work on CCO # 289 . They started at 7:00 AM.

Crews had to mobilize the barges to the South West corner of the footing box . They started at 7:15 AM. Crews were done at 8:30 AM.

After that , crews had to fly & set the catwalk on the West side of the box . They were done at 8:45 AM.

Luke & Ron had to work on the dowel covers . Crews had to connect the air hoses , prepare their tools , equipments , set the boat in the water . They were done at 8:45 AM. Crews had to hook the crane to the cover , remove the top bolts , fly , set the cover on the barge , & release the crane . They started to pull the cover on the South side at 8:50 AM. Crews were done on the South side at 1:30 PM.

After that , crews had to work on the South West corner . They started at 1:40 PM. Crews had hard time cutting the bolts . They were done at 2:40 PM. .

Sam had to work on CCO # 289 . He had to remove the concrete form work on the South West corner . He started at 9:30 AM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 859

Date: 01-Jul-2013

Monday

In addition to that , he had to work most of the day with the other crews on the dowel cover removal .

(For CCO # 289 . For Sam 2.0 Regular Hours)

Dave had to operate the American crane . Jon Paul had to work with all crews . Trever was on the site for 4 hours . He had to work with all crews .

Dutra crews were done at 2:40 PM. They had to wrap up their tools , equipments , & pull the boat out of the water . They were done at 3:10 PM. Crews left at 3:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	GEN	TREVER MURRAY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: DUTRA MATERIALS							
*E0240562	AIR COMPRESSOR, HOSE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0130562		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0120562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2294	WELDER, 600 AMP	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>

