



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 861 Const Calendar Day: 394 Date: 03-Jul-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work n the skirt ring beam They started at 7;00 AM.

Richard , Alex , Lonny , & Mathew had to work on the preparations for the skirt ring beam on the East & West shear plates . Crews had to clear the area for the beams erections . They had to remove the temporary ladders on the North South sides of the shear plates , clean the working platforms , install hooks , & chain falls . They started at 7:15 AM. Crews were done at 2:00 PM.

After that , Alex & Mathew had to work on the top & bottom brackets in the North tower shaft . Crews had to remove 2 out of the 3 existing bolts . They started at 3:15 PM.

Richard & Lonny had to work on the platform on the East & South tower shafts on the D skins . Crews had to lay out , grind , clean , & weld 2 brackets on each side . They started at 2:30 PM.

Crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO \$ 289 , & work on item activities . They started at 7:00 AM.

The tide was too high . Crews could not remove the remaining lower stainless steel bolts to remove the dowel covers .

David , Luke , Mickey , Ron , & Sam had to work on CCO # 289 . Crews had to work on house keeping . They had to pull out of the site all the materials from the concrete back frame , 6 mm. wire mesh , concrete debris , & bars . They started at 7:15 AM. crews were done at 9:00 AM.

After that , Sam & Ron continued to work on the CCO work to the end of shift . They had to clean & vacuum the top of the footing box , & fly all the materials out of the site , & set them in the debris box on the barge .

David , Luke , & Mickey had to work on the remaining hand rails around the footing box Crews had to cut the bolts , remove the hand rails , fly , & set them on the barge . They started at 9:10 AM. Crews were done at 12:00 PM. Mickey joined Sam & Ron on the CCO work at 11:00 AM. to the end of the shift .

In the afternoon , all crews had to work on the working platforms for the painters on the outer face of the footing box . Crews had to bring materials to the site , cut to size the 0.1 X 0.2 meters lumbers , drill 2 holes , install rods in the embeds in the wall & try to fit the lumbers . They started at 12:40 PM. Crews were done at 3:00 PM.

Crews had to wrap up their tools , equipments, pull the boat out of the water . They were done at 3:10 PM. Crews left at 3:15 PM. Sam left at 1:30 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 861

Date: 03-Jul-2013

Wednesday

(For CCO # 289 . For Ron 8.0 Hours , for Sam & Mickey 6.0 Hours . All other Employees 5.0 Hours)

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	GEN	TREVER MURRAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MICKEY THIELE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0250562	MARINE EQUIPMENT, DECK BARGE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0240562	AIR COMPRESSOR, HOSE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0130562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0120562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>