



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 293 Const Calendar Day: 394 Date: 03-Jul-2013 Wednesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, warm

Working Day If no, explain:

Diary: Dispute
General Comments
 Track Progress of FWS installation of mechanical piping. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 126 0-000-000.126
 The FWS shift was from 0600 to 1630 (10 hours)

Rick KiiKvee spent the shift working on the carbon steel piping diversion around the belvedere light post at PP 121.

Tim Esquval spent the shift welding the carbon steel piping diversion around the belvedere light post at PP 121. Jim Perry assisted in this operation.

Wayne Ellis and Josh Johnson spent the shift installing the PS-3s clamps on the 4" CA and PS-3 clamps on the 2 1/2" DW lines along the bike path. By lunch break, they had installed the PS-3 clamps to PP 39, working their way east for the rest of the shift.

At 0800, I met with Dave Law in the FWS yard at Pier 7 to turn over the sections of permanent carbon steel piping, to be installed by others at the W2 belvedere, to California Engineer Contractors (the bay bridge demolition contractor). We made contact with Cooper, superintendent for CEC. Dave Law indicated he was not ready to turn over the pipe, and he made arraignments to turn over the pipe the week of July 7. Dave Law spent the rest of the shift moving and organizing material at the FWS yard.

Narciso Biagi spent the shift assisting these operations at the general foreman.

Tom Colombo assisted these operations at the project superintendent.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 293 Date: 03-Jul-2013 Wednesday

CCO-335 Bid Item: 001 0-ISW-ELS.335 IERYBS Site Work

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

IERYBS Site work 001 0-ISW-ELS.335

Jill Hollis, CT Construction Environmental, submitted the results of the stockpile sampling from the material excavated from the IERYBS site. 11 of the 12 samples taken had total lead levels which triggered the threshold for requiring a WET test for soluble lead. Results from the WET test should be completed by 7-8-2013.

Leigh Barnes, CT METS lab was sent a layout of the areas to be paved and the CCO for the IERYBS site work.