



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 865 Const Calendar Day: 401 Date: 10-Jul-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam erection preparations . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the painters spiders on the North side tower shafts . Crews had to mobilize their tools to the top of the tower at 127 meters .

Lonny & Richard left the site at 7:30 AM. Mathew had to operate the winch & stand by on the top of the footing box .

In addition to that , crews had to set the barricade frame at 48 meters & install the bolts . Crews were done at 1:00 PM.

In the afternoon , crews had to work on the ring beam on the North tower shaft , on skin C . They had to grind the beveled edge & prepare it for the welders . They were done at 3:30 PM.

At 4:15 PM. new shims for the skirt ring beam brackets were delivered to the site . Crews had to sort the brackets according to their locations . They were done at 5:00 PM.

All crews had to wrap up their tools & equipments . They left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on preparations for the fender erection . CCO # 289 . They started at 7:00 AM.

Crews had to fly & set the boat in the water , prepare their tools , equipments , fly , & set the materials on the float in the water . They were done at 7:25 AM.

David , Luke had to work on the platform around the footing box . Crews had to mount the platform brackets on the side walls . They had to install 2 rods , set the bracket assembly , install , & snug the nuts . Crews started on the South side wall at 7:30 AM. Then , on the East wall .

At 12:00 PM. Crews had installed 18 bracket assemblies .

In the afternoon , the tide was high . Crews could not work on the brackets . They had to work with Sam & Ron on the platforms . They started at 12:40 PM. Crews were done at 3:00 PM.

Then , Luke & David had to clean the top of the footing box . They had to remove the chipped concrete & woods . Crews were done at 4:00 PM.

Ron had to cut & remove the remaining & brackets on the West & South walls . He was done at 4:00 PM.

Ron & Sam had to prepare the platform 0.25 X 3.0 meters boards for the platform , fly , & set the boards on the boat . Crews had to set 3 boards between the brackets , over lap the board on the next bracket , nail the boards , & tie them with # 9 tie wires . They started on the West wall . Then on the South wall .

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 865

**Date:** 10-Jul-2013

**Wednesday**

In addition to that , Ron , Dave , & Jon had to work on the dowel top covers . Ron had to pile , tie the covers , fly , set them on the barge , & release the crane . They started at 8:00 AM. Crews were done at 9:30 AM.

Dave , Jon , Luke , David , & Ron continued to pull out of the site the top covers . They started at 4:10 PM. Crews were done at 4:30 PM. Crews had to wrap up their tools , equipments. Pull the boat out of the water . They were done at 5:10 PM. Crews left at 5:15 PM. Sam left at 3:15 PM.

( For CCO # 289 . For Dave , Jon , Ron , & Sam 8.0 Hours . For Luke & David 9.5 Hours )

Conco crews came to the site at 7:00 AM. Jose , Lino , Octavio , & Virgilio had to work on CCO # 289 . They had to cut & pull out of the site # 57 bars . They had to remove the bars on the West & South sides , fly & set them on the barge . Crews had to connect the gas lines . They started on the West side at 7:20 AM. Then on the South side .

In addition to that , crews had to remove # 25 dummy bars from under the bottom mat , cut the hooks that interfere with the fender tieback rods , cut the remaining wire mesh , & the left over excess bars . Crews had to work through lunch break . Crews were done at 1:45 PM. They had to wrap up their tools & equipments. Crews left at 2:00 PM.

( For CCO # 289 . For All Employees 8.0 Hours . )

Dave had to fly all the materials out of the site & set them on the barge .

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

**DUTRA MATERIALS**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	0.00	0.50	0.00	0.50		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	0.00	0.50	0.00	0.50		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	0.00	2.00	0.00	2.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental	Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS									
*E0240562	AIR COMPRESSOR, HOSE	0.00	0.00	0.00	0.00	No			<input type="checkbox"/>
*E0130562		0.00	0.00	0.00	0.00	No			<input type="checkbox"/>
*E0120562	MARINE, STEEL BARGE	0.00	0.00	0.00	0.00	No			<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	0.00	0.00	0.00	0.00	No			<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**

**AMERICAN BRIDGE/FLUOR, A JV**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 865

Date: 10-Jul-2013

Wednesday

**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**

DUTRA MATERIALS

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	1.50	0.00	9.50		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	1.50	0.00	9.50		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**

CONCO PUMPING

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Ironworker	JNM	VIRGILIO LOPEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OCTAVIO ARCIGA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LINO ARCIGA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JOSE PELCASTRE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

