



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 306 Const Calendar Day: 417 Date: 26-Jul-2013 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Overcast, cool, AM;

Working Day If no, explain:

Diary: Dispute
General Comments
 Track progress of FWS mechanical piping installation. Sign FWS extra work bills for 7-18 through 7-26.
 Oversee Class 2 AC base compaction for IERBYS pavilion. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)
 F.W. SPENCER AND SON, INC

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 121 0-000-000.121
 The FWS shift was 10 hours, 0600-1630.
 Dave Law, Ian Burkhart, and Wayne Ellis spent the shift installing the 6" CCSF Reclaimed Water line from PP 110 to 116 along the south barrier of the WB bridge.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
Mechanical Piping 126 0-000-000.126
 The FWS shift was 10 hours, 0600-1630.
 Barry Mullaney spent the shift welding the 4" CA riser at the east side of the cable housing outside the north barrier of the WB bridge at PP 121. Jim Perry assisted.
 Tim Esquivel spent the shift welding sections of the 4" CA line at PP 111, moving east along the bike path. Josh Johnson assisted.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Feather, Bernard **Diary #:** 306 **Date:** 26-Jul-2013 **Friday**

Trade	Class	Name	RT hrs	OT hrs	OT hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Diary:								Dispute
PS-12 welding		001	0-MSI-EFA.187					<input type="checkbox"/>
The FWS shift was 10 hours today, 0600-1630.								
Sal Gomez spent the shift (8 hours straight time, 2 hours overtime) welding the clips on the PS-12 at PP 61 and PP 101 along the south barrier of the WB bridge per the direction given in the response to RFI 3098.								
Tom Colombo assisted for two hours as the general foreman.								
CCO-335	Bid Item: 001	0-ISW-ELS.335	IERBYS Site Work					
CONCO PUMPING								
Diary:								Dispute
IERBYS Site work		001	0-ISW-ELS.335					<input type="checkbox"/>
At 1030, John Dobshinski and Zantino Ochoa, from the Richmond Materials Laboratory came to the site to take density readings of the backfill for the base of the IERBYS pavilion building. They called at 1430 to inform me that that the compaction was 94-96%.								
The Bay Cities crew was in the process of compacting the backfill for the sidewalk to the south side of the IERBYS building. The Smith Emery crew took compaction of the backfill and informed me that it passed the 95% relative compaction. I sent a lab request to have the Richmond Laboratory come down and test compaction.								

