



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 420 Date: 29-Jul-2013 Monday
 Inspector Name: Gagnier, Pamela Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 05:30 PM Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 20-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

E2 Shear Key Modifications

CCO 328 - HARRIS SALINAS

Two truck loads of rebar arrived on site today without METS orange release tags - discussed with A. Prchlick. In addition A. Prchlick has finished review of rebar delivered 7-22-13 and is good to be field released.

E2W - Add 19 #29 horizontal ties on west side. Installed spirals for through cap tendons - It was observed the 1st vertical tendon in the B layer has approximately 2.5' overlap with through cap tendon spiral and bearing with approximately 90mm horizontal distance from plate. Discussed this with Michele (TYLin) he would prefer to install an extra strong pipe at this location approximately 2.5' long. ABF has order schedule 80 pipe to arrive onsite tomorrow. This solution will be used at all 4 locations where the conflict exist.

Adjusted profile of vertical ducts and draped using profile #'s provided by SDI. Michele (TYLin) briefly reviewed the numbers during today's field visit for draped tendons.

E2E - Started installing rebar inside north and south plate beams. Also did rebar layout.

CCO 329 - CONCO

E2W - Epoxied remaining #25 horizontal dowels east west face ~ 20 rebars each face. Placed vertical panels at through cap tendons. Installing tie rods for forms. Installing vertical form between corners and plate beam.

CCO 338- Certified Coatings

Blast & Prime 96 pcs Shear Key Plates at pier 7.

CCO-328	Bid Item: 001	0-BRS-ELS.328	Pier E2 Bar Reinforcing Steel
HARRIS SALINAS REBAR			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: HARRIS SALINAS REBAR								
Ironworker	JNM	VILLASENOR GUELLERMO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ZAVALA ALONZO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DOUG WALLACH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JUAN ROBLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIAL MONTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME MONTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIAL GUDINO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HECTOR LEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 084

Date: 29-Jul-2013

Monday

CCO-329 Bid Item: 001 0-PCC-ELS.329 Pier E2 Place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	J.D. FREEMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	RALPH GOMEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	RICKY VALENZUELA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	SAL ALDANA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	ROBERT GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Glenn Kirkham	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	APP	DAN MCDOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	DON MCDOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	JESSE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE DELGADILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PAT FINLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Rafael Onate	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JUAN ZERMENO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JUAN PAREDES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	RICKY VERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	JORGE GOMEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-338 Bid Item: 001 0-BIS-ELS.338

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JOEL COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	RUBEN SOTO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Gagnier, Pamela **Diary #:** 084 **Date:** 29-Jul-2013 **Monday**

Reinforcement - Soffit Beam