



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 327 Const Calendar Day: 424 Date: 02-Aug-2013 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries. Inspect delivery of material and field release.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
Mechanical Piping 125 0-000-000.125
 Sal Gomez and Barry Mallaney worked from 0700 to 1100 working on completing the 2 1/2" DW and 4" CA lines between PP 116 and PP 118 along the north barrier of the WB bridge.
 Narciso Biagi assisted in this operation as field foreman

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.00	1.00	0.00	4.00		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 001 0-MSI-EFA.187
 The FWS shift was 10 hours today.
 Wayne Ellis, Ian Burkhart, and Dave Law worked from 0700 to approximately 1100 adjusting the CA valves along the WB bridge, south barrier to avoid interference with the 12 NPS CCSF Water Main per the direction given in the response to RFI 2519. When they were finished with this operation, they worked on installing the air relief valves for the 6 NPS CCSF Reclaimed Water Main and 12 NPS Water Main at PP 46 along the south barrier of the WB bridge per the direction given in RFI 2443R02.
 Sal Gomez and Barry Mallaney worked from 1100 to 1600 working on the PS-14 Similar supports at PP 128 along the north and south barriers of the WB bridge and north barrier of the EB bridge per the direction

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 327

Date: 02-Aug-2013 Friday

given in RFI 3260R01. (3 hours straight time, 2 hours at time and a half.)

Narciso Biagi spent 3 hours straight time and 1 hours at time and a half assisting both these operations as the field foreman.

I inspected the delivery of 38mm Plate for fabricating the PS-14 Similar pipe support. The material arrived without damage and had the accompanying COCs and Mill Certs. As such, the plate was field released.

A 3" x 3' x 3/8" A36 Angle was also delivered for the modification of the PS-5 pipe supports for the 10" CCSF Sewer Force Main at cross beam CB-19. The PS-5 is to be modified per the direction given in the response to RFI 3419. The material rived without damage and had the accompanying COCs and Mill Certs. As such, the angle was field released.

CCO-266 Bid Item: 001 0-BMP-ALS.266 Bikepath MEP

F.W. SPENCER AND SON, INC

Diary:

Dispute

Bike Path Piping 001 0-BMP-ALS.266

Tim Esquivel and Josh Johnson spent the shift welding the 2 1/2" DW diversion at PP 121 along the bike path per the direction given in CCO 266.

Narciso Biagi assisted in this operation as the field foreman.